## CD/10A liquid fuel firing installation completion report

Customer/site details		Installer details			
St Contras Character .		S.M.S inc H.V.J			
St George Church		Shirehouse, +	-lightandi Rd		
Sonbury		Shirehouse, + Shirley, 570	LLR		
OXIC SHT		Building control ref no.			
A CONTRACTOR OF THE CONTRACTOR		Ballaling donation for the			
1 I have installed a fuel storage tank: Yes No If yes, complete this section. If no, go to section 2.					
	Capacity litres				
Make/Model Serial I	No	Tank risk	assessment completed		
2 I have installed a new fuel supply system:	Yes No	If yes, complete this section. If	no, go to section 3.		
Metal Plastic Fuel supply pipe OD m	m Pressure tes	sted? Remote sensing fire	e valve fitted and tested		
31 have installed a heating appliance: Yes	No If	ves, complete this section. If no, go	to section 4.		
			condensing		
Make Vortex Pro External Model 46-70					
Serial No. 802444191024790 Manufacturer's stated efficiency 17 %					
Replaced an appliance running on different fuel?	If yes, fuel s	witch calculation completed?	CO alarm(s) fitted		
Combustion/ventilation air supply vent sizes – High		<sup>2</sup> Low level cm <sup>2</sup>			
Combi boilers: Cold water treatment system fitted	Cold water	temp °C DHW temp	°C Flow rate Itrs/min		
4 I have installed a flue/chimney: Yes	lo If yes, com	plete this section. If no, go to section	n 5.		
Flue type: Room sealed balanced flued Low	level discharge	If room sealed balanced or low leve	el flue installed, go to section 5.		
Connecting flue pipe System chimr	ney Chimn	ney liner			
Location of flue/chimney (room)		Diameter	mm		
Location of Approved Notice Plate			of bends at 45°		
Number of access doors fitted CO alarm(s) fitted in correct location (where required)					
5 I have undertaken electrical work: Yes No If yes, complete this section. If no, go to section 6.					
Electrical work required by the contract of work has been provided in compliance with BS 7671					
6 I have installed heating controls: Yes					
Controls fitted: Programmer(s)  Room thermostat(s)  Programmable room thermostat(s)  TRVs					
Networked TRVs Cylinder Thermostat Weather compensation No. of zones: Heating DHW  Auto bypass Boiler and system wired to prevent short cycling Independent time/temp control to C/H and DHW					
Auto bypass Boiler and system wired to preve	ant Short Cycling	independent time/temp t	Sontrol to G/11 and D1111		
7 I have connected to or installed a wet hea	ating system:	Yes No If yes, comp	olete this section. If no, go to section 8.		
Is this a new or a fully replaced heating system Yes No Design flow temperature 70 °C					
Heat loss calculation completed Existing system flushed and cleansed Completed system flushed and cleansed					
Inhibitor added In-line system filter fitted	Measurement	s: Flow temperature 7 / °C	Return temperature 60°C		
8 Commissioning					
1 - All equipment within scope of the contract of work has been commissioned as per the manufacturer's instructions					
2 - An OFTEC CD/11 form (or equivalent) has been provided as evidence of commissioning taking place					
9 Declaration of completion and handover: I confirm that the work described above has been installed in compliance with the equipment manufacturers' instructions, appropriate building regulations and/or control of pollution regulations. The equipment manufacturers' instructions, appropriate building regulations and/or control of pollution regulations. The equipment					
has been commissioned (where required), the owner has been provided with installation/operating manuals and has been provided with a demonstration of the installation's operating requirements.					
Technician name D. Sentley	Signature	11/1/2	Date 13.12.24		
Accepted by	Signature		Date		



## CD/11 liquid fuel servicing and commissioning report

Customer/site details		Company details				
St George Church		S.M.S inc H.V.J				
Main Sheet		Shirehouse, Hu	which ds Rd			
Brails, Bonbur	1	Syurce toose, To	9			
	3	OFTEC Company reg No:				
OXIS SHT		OFTEC Technician reg No:	2134			
Pre-commissioning checks: Confirm the required appliance heat output from the heating designer/installer and insert here						
Appliance make Voctex	Model Pro Extern	serial No	802444191024790			
Burner make Riello	Model R.B.D	T D1 (1/2000)	Vap(P) Wallflame			
	ded Flue Typ	e: CF BF LLD				
	VO Biofuel other	(specify)				
Call type: Service Commission	Breakdown	Manufacturer's warranty	Return visit			
Service and commissioning schedule		with checklists on the reverse and	d tick as appropriate)			
No. Schedule item Ch	ecked? Passed?	Parts fitted/observ	rations			
1 Fuel storage	1 /					
2 Fuel supply system	1 1					
3 Air supply	/ /					
4 Chimney/flue	1 1					
5 Electrical safety	/ /					
6 Heat exchanger	/ /					
7 Combustion chamber	1					
8 Pressure jet burner	/ /					
9 Vaporising and wallflame burner						
10 Wallflame burner (additional)						
11 Appliance safety controls	///					
12 Carbon monoxide alarm	x x Ex	ternal boiler				
Heating system service						
13 Controls check	7 7					
14 System check – Hot water type						
15 System check – Warm air type						
Important comments: The comments may include advice on ren Building Regulations, Control of Pollution  Test results: As required by BS 5410-1	and Bhiish Standards.					
provided with this form (tick)  Where electronic information is unavailab						
Pump pressure 45 psi/bar Pu	ump vacuum psi/ba		Gross %			
Smoke No.	CO 33ppm	Excess Air %	Draught inWG/mmWG			
Nozzle (size)	(angle) 45	(pattern)	CO <sub>2</sub> 11-3%			
Flow Rate (oil) Low cc/min.	High cc/mir	n.				
Flue gas temp. 46 °C	Flo	w rate (DHW) Cold I/min	Hot I/min			
I acknowledge receipt of this service and commissioning report						
Recipient's name		gnature	Date			
Recipient's status	(e.g. ho	omeowner)				
Technician's name D. Real-H	CAA	gnature ()	Date 13 - 12 - 24			
Information on this form relates to the visual inspare hidden or inaccessible, the supply system sl	antian of accossible equipm	ent only. Where parts of the fuel supply east once every 5 years. If the technicia	y system between tank and burner an has not completed a heating			

system service, it is advised to have this done annually. Underground fuel storage tanks and associated pipework should have their integrity verified by a specialist contractor annually. OFTEC, Unit 25, Riduna Park, Station Road, Melton, Woodbridge, IP12 1QT www.oftec.org