This certificate is not valid if the serial number has been defaced or altered

IMN4C/

04099007

# MINOR ELECTRICAL INSTALLATION WORKS CERTIFICATE

Contractor's Reference Number

Issued in accordance with British Standard 7671 – Requirements for Electrical Installations by an Approved Contractor or Conforming Body enrolled with NICEIC, Warwick House, Houghton Hall Park, Houghton Regis, Dunstable LU5 5ZX

CRNA/A

To be used only for minor electrical work which does not include the provision of a new circuit

PART 1: DETAILS OF THE MINOR WORKS	Details of departures, if any, from BS 7671 (as amended):
Client: ST ANDREWS CHURCH	None
Date minor works completed: 14/06/2018	
Description of the minor works:	Location/address of the minor works:
INSTALL EXTRA SOCKETS ON NEW STAGE AREA.	St. Andrews Road Radcliffe Manchester Lancashire
	M264HU

PART 2: DETAILS OF THE MODIFIED CI	RCUII		Mariania (MG		N/A TN/	N/A IT N	M/A
System type and earthing arrangements:	TN-C-S	N/A	TN-S	<b>V</b>	TT N/A TN-0	, 19/4	4//
Protective measure(s) against electric shock:		ADS					
Overcurrent protective device for the modified circuit:	BS(EN)	61009			Type C	Rating 32	Α
Residual current device (if applicable):	BS(EN)	61009			Type C	Ι <sub>Δπ</sub> 30	mA
Details of wiring system used to modify the circuit: Type PVC/PVC			Reference method	102	csa of lives 2.5	m <sup>2</sup> csa of cpc 1.5	mm²
Where the measure for protection against electric shock maximum disconnection time permitted by BS 7671:				).4	s Maximum Z <sub>s</sub> permitte		Ω
Comments, if any, on existing installation, including adec None	quacy of ea	rthing and	bonding arra	ngemen	ts (see Regulation 132.16):		

Confirmation that necessary inspections have been undertaken	✓	(1)	Insulation resistance: (In a polyphase circuit, record the lower or lowest value, as appropriate	e)	
Confirmation of the adequacy of earthing	1	(1)	Line/Line N/A MΩ Line/Earth	192	$M\Omega$
Confirmation of the adequacy of protective bonding	1	(1)	Line/Neutral 999 MΩ Neutral/Earth	194	МΩ
Confirmation of correct polarity	1	(1)	RCD operating time at $I_{\Delta n}$ (if RCD fitted)	17.6	ms
Circuit resistance: $(R_1 + R_2)$ 0.64 $\Omega$ or $R_2$	N/A	Ω	RCD operating time at $5l_{\Delta n}$ , if applicable	10.3	ms
Maximum measured earth fault loop impedance, Z <sub>S</sub>	0.70	Ω	Test button operation satisfactory	1	(1
Agreed limitations, if any, on the inspection and testing:			Instrument Serial No(s): 15020520		

I CERTIFY that the minor electrical installation won	of permitted exceptions appended: [ ] / N/A Hisk a where appropriate)  Ks, as detailed in Part 1 of this certificate, does not impair I verified in accordance with BS 7671, amended on the da S 7671 except as detailed in Part 1 of this certificate.  The results of the inspection and testing reviewed by the	the safety of the existing installation, that the said works have te shown* and that, to the best of my knowledge and belief, at				
Name (CAPITALS) JASON CRAVEN	Name JASON CRAVEN	and on behalf of (Trading Title of Approved Contractor)				
Signature & Lower	Signature ( Lower Act	Address and Postcode Unit 3				
Position ELEC SUPERVISOR  Date 14/06/2018	14000040	ola Street				
Enrolment 5 0 1	0 9 0 Branch number 0 0	(The enrolment number is essential information)  are applicable, a suitable risk assessment(s) must be appended to this certificate.				

Check your certificate is genuine, go to www.checkmyniceiccert.com <a href="http://www.checkmyniceiccert.com">chttp://www.checkmyniceiccert.com</a> and put in the certificate number

# The Hazardous Waste Regulations 2005: Consignment Note

6364



PRODUCER'S/HOLDER'S/CONSIGNOR'S COPY (Delete as appropriate)

PA	RT A N	otific	atio	n detai	ls															De aconomica de
	Consignn				T	-	V	-	-	1	207	4 M				to (name, ad 8, Yeargate	dress ar	ed postcode state,	·):	
				d below i e, e-mail				ved	fron	n (n	ame, addre	955,	Hea	ap Bridg	ge, Bury, E	3L9 7H1				
PORON	Ando	le lift	ws	lo		X	S	500	and ite	dipis	hen la	26180	Lai	tcode, te mas Th	roducer was elephone, e ermaciad DL1 3NE	s (if different -mail, facsimi Ltd; Unit 31	from 2) ( le): Acorn	name, add Centre, B	ress, arry Street	t,
P/	-	Annahada	Million	on of th	e wa	aste										If con	tinuatio	n sheet use	ed, tick here	
1	The proc	ess gi	ing i	rise to th	e wa	ste(s	s) wa	15:	Asl	oes	tos Remo	val 2.5	IC (2007)	for the p	process givi	ng rise to the	waste:	43 .	99 /	9
												ll of the inform	ation give	en below	must be co	ompleted for	each EW	C identified	i)	
De	scription	of wa	ste		(7200)	t of v NC co			ligit	5)	Quantity (kg)	The chemic the waste a Component	nd their c	Conce		Physical for (gas, liquid powder, slu or mixed)	solid.	Hazard code(s)	Container type, nurr and size	
Mi	1600	60			1	7	0	6	0	1	loka	Amoste,	chysolit	16-	40%	Solid		HP6/7	1B	
	tonin		Lib	(min()							70kg	Prosite C	Chuschio						78	
					s to l	be co	mpl	etec	d for	ea	ch EWC ide	and the same of th								
EV	/C code			UN ide		ation	1	Pro	per	shi	pping name	e(s)	UN clas	s(es)	Packing g	roup(s)		I handling ements		
1	7 0	6 0	1	221	-			A	sbe	esto	os Amphib	oole	9		11					
									neserona.	NAME OF THE OWNER,								F-1-		
			Sept 6	certific												Consignor				
Local W	ertify that meet and here this Carrier r	attach t I tod I I hav note c name:	ed ti	ck here. ollected ten advise rises part	the coed of a tof a ss. po	onsi, any mult	gnm spe iple	ent cific coll	and har ection	thandli	nt the detail	imber and colle	d B3 are		completed exempt as measures correctly a handling I confirm t hierarchy (England 1 Consig	at the inform d and is corre d and is corre d was advise. All of the wa and the carrie requirements that I have ful as required b and Wales) Re nor name: f of (name, ac) :	ct, that the of	the carrier is appropriat ackaged an en advised duty to appropriation 12 of the second	s registered e precaution d labelled of any spec ply the wast he Waste	nary cial te
	CB/D	U16	15	no./rea 13 n no. (or						na	t road):				As A2	2	2			
S	gnature	4	C	ZV		0	A	V	7	gs.	G.Ti	OMLIN			Signature	CLA	<u> </u>			
	Date /			620				ne			50				Date	1106			me 08	22
200000			igne			Dallage Colored	TOP STORY	Service Con-	moneum		Acres de Company de la Company	te type is collec	ted all of EWC code	-		n below must management				
	idividual ode(s) re		i	Quantity	or e	acn	EWC		ie re	ecei	ved (kg)		accepted			management	operation	on (11 or 0 -		
-	708	20	1				(	2	. 0	4	2.		ا	_		DIS				
-	Lrereiv	ed thi	s wa	ste at the	e ado	iress	give	en ir	n A3	on	Date	06	2018	Ti	me 08	55				
1				n no. (or										<u>-</u>	Name:	D. L	عرف	L		
1				jected pl											On behal facsimile	f of (name, a ):	ddress,	postcode, t	elephone, e	-mail,
and production	certify th	at wa	ste p	ermit/ex	emp	t was	ste o	per	atio	n n	umber:				1	4 a	A:	š .		
	uthorise tiven in A		mana	agement	of th	ie wa	ste	des	crib	ed i	n B at the a	iddress			Signatur			les	¢	
	s identif	ied in	Part	ent form C, I certif ng the co	y tha	it the	tota								Date		. 20	018	ime 09	00



Email: info@apecuk.com Web: www.apecuk.com

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Fax: 01244 851752

www.apecuk.org/lamas-thermaclad Access this document online via your asbestos management portal: Page 1 of 6 07/06/2018 Date of Issue: CR/18/6/7/DAB1 **Certificate of Reoccupation Ref:** 

Note: Testing and Analysis undertaken in accordance with APEC in-house Methods QCRF2, OH1 and OH2, based on the HSE publication HSG 248, 'The Analysts Guide Removal Contractor: Client: Site: Lamas Thermaclad Ltd Lamas Thermaclad Parish Church of St Andrew Unit 31 Unit 31 St Andrews Road Acorn Centre Acorn Centre Radcliffe **Barry Street** Barry Street Manchester Oldham Greater Manchester OL1 3NE OL1 3NE M26 4HU N/A Contact: S O.brien Contact: Contact: N/A Site Photograph and Additional Site Information Area Assessed: Main Church Hall Clearance air test following the removal of fibreglass infill Description of and Millboard debris from the pipe trench reason for test (including the nature and extent of ACMs removed **Project Information Sheet:** Site Specific Risk Assessment: Summary of 4 Stage Inspection Times and Personnel Note - This summary is for information only and is only valid when all areas are signed off and included with all pages of the Certificate of Reoccupation. Comments and observations within the document should be read fully and may be may be relevant to both the removal contractor and the Duty Holder. Stage 1 - Preliminary Check of Site Conditions and Job Completeness Summary Assessed by (APEC): Doug Burgess Passed Start Date 07/06/2018 10:40 Start Time: Burgess Signed by (APEC): 07/06/2018 **Finish Date** Finish Time: 10:56 Stage 2 - Visual Inspection Summary Passed Assessed by (APEC): Doug Burgess 07/06/2018 Start Date 11:04 Start Time: D Burgess 07/06/2018 Signed by (APEC): Finish Date 11:48 Finish Time: Stage 3 - Clearance Air testing Summary Passed Assessed by (APEC): Doug Burgess Start Date 07/06/2018 11.50 Start Time: D Burgess Signed by (APEC): 07/06/2018 **Finish Date** 13:18 Finish Time: Stage 4 - Assessment of Site For Reoccupation Summary Doug Burgess Passed Assessed by (APEC): 07/06/2018 Start Date 13:50 Start Time: D Burgess Signed by (APEC): 07/06/2018 Finish Date 14:08 Finish Time: Final Acceptance and Handover Passed The area has passed all four stages of inspection and testing and is considered to be suitable for normal re-occupation Failed The inspection has failed at stage \_\_\_ and the area is not considered to be suitable for normal re-occupation Certificate of Reoccupation Accepted by: Certificate of Reoccupation Issued by (APEC): 14:10 Time 14:10 D Burgess Time: Date: 8. wins 07/06/2018 R Wilkinson Date:

07/06/2018

**Doug Burgess** 



Web: www.apecuk.com Email: info@apecuk.com

Page 2 of 6

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Fax: 01244 851752

Access this document online via your asbestos management portal:

www.apecuk.org/lamas-thermaclad


07/06/2018 Date of Issue: **Certificate of Reoccupation Ref:** CR/18/6/7/DAB1

Stage 1 of 4 - F	Preliminary Cho	eck of	f Site Conditions	and J	ob Co	mpleteness						
Plan of Work	Plan of Work	1					tion Present and Checked			ASB 5 Notification reference		99E
and Notification	Checked		Viewing Panels	Do viewing panels or CCTV give an				/	NPU Attached, Cert	ificated	1	
	Enclosure Intact and Operational	1	or CCTV present	adequate view of the enclosure			V		and Operational			
Transit Route &	Waste route	/	Waste skip present, correct and locked	N/A If waste skip not used, is the waste removal identified in Plan of Work			<b>✓</b>		Transit route define marked on site	d and	<b>√</b>	
	free of debris			_						Transit route free of	f debris	1
Work Areas and	DCU present and	1	Serial number of DCU	SH321	and tree of depris and equipment				and equipment		Y	
	fully operational			SHOW!				Leak T	est	Recorded? (Record det	tails in	N/A
Smoke Test and			Record details in	1	Date of	f Smoke Test				omments)		
Leak Test	Analyst Comment	s)	200			f IIV	(AS accreditation)					


Analysts' Comments (Opinions expressed are outside of the scope of our UKAS accreditation)

Waste to be transferred by company vehicle smoke test carried out by the supervisor

Site Layout Plan (Including location of Enclosure, DCU, Skip and Waste / Transit Routes)



Site and Enclosure Layout Photographs





Stage 1 - Prel	iminary Check	of Site Conditions	and Job Completer	ess Summary			
Start Time:	10:40	Start Date	07/06/2018	Assessed by (APEC):	Doug Burgess	Passed	<b>√</b>
	10:56	Finish Date	07/06/2018	Signed by (APEC):	D Burgess	Failed-	
Finish Time:	10.50	i illion bate					



Email: info@apecuk.com

Web: www.apecuk.com

07/06/2018

2136

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Date of Issue:

Fax: 01244 851752

Access this document online via your asbestos management portal:

www.apecuk.org/lamas-thermaclad

6. War

Page 3 of 6

Stage 2 of 4 - Thorough Visual Inspection

**Certificate of Reoccupation Ref:** 

Contractor **Hand Over** 

The Asbestos Removal Contractor's Representative confirms that the works are complete and that the area is ready for visual inspection by APEC.

**RWilkinson** Name:

Position:

Supervisor

All ACMs have been removed as identified in the plan of work or specification.

All surfaces within the enclosure have been inspected and are free from debris and fine settled dust. The enclosure and airlock / bag lock are free from dust, debris, bags and unnecessary equipment.

Signed:

All enclosure areas are dry.

Any residual ACMs that are to remain in situ have been encapsulated adequately.

A representative of the removal contractor accompanied the analyst during inspection.


The NPU has been capped and switched off prior to placing air tests No evidence of any lock down sprays / sealant being used prior to inspection.

Protective floor coverings (if used) have been removed and original floor visible. Analysts' Comments (Opinions expressed are outside of the scope of our UKAS accreditation)

CR/18/6/7/DAB1

Visual Inspecti	on Record										1	
Start Time: 11:04		Start [	Date	07/06/2018		Assessed by (APEC):				Passed	<b>√</b>	
Finish Time:	11:48	Finish	Date	07/	06/2018	Signe	ed by (	(APEC):	0	Burgess	Failed	
Enclosure Dimen	nsions (in meters	s, approx.)	Length:	10	Width:	1	ŀ	leight:	1	Enclosure Volume	e (m³)	10

**Enclosure Layout Plan** 



		<b>Same</b>					
Stage 2 - Visu		Start Date	07/06/2018	Assessed by (APEC):	Doug Burgess	Passed	✓
Start Time:	11:04	Start Date			n n	Coiled-	
Finish Time:	11:48	Finish Date	07/06/2018	Signed by (APEC):	D Dargess	ranea	



Web: www.apecuk.com Email: info@apecuk.com

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Date of Issue:

Fax: 01244 851752

Access this document online via your asbestos management portal:

www.apecuk.org/lamas-thermaclad

07/06/2018

Page 4 of 6

### **Certificate of Reoccupation Ref:** Stage 3 of 4 - Clearance Air Testing

#### Notes:

Clearance Air tests have been carried out as part of the Certificate of Reoccupation process and are only valid if all four stages of the process 1.

have been completed satisfactorily, and all pages are included with this record.

The results in the table below are a summary of the samples taken and the results obtained. The sample locations are indicted on the enclosure 2. plans, and full detail of the samples taken (including details of the flowrates, sampling times and equipment used) are provided in the Additional Air Test Information, appended to this Certificate.

The limit of detection for the sample volume collected is given by, 960 / (volume x number of fields) 3.

CR/18/6/7/DAB1

Clearance Air Test	18/6/A/7/DAB3			Fibres	-	Fields	-	Head No.	26 C
Field Blank No.	18/6/A///DABS	3	Test Protoco		Cat 3 - Clea	rance Test	Certificate of Reoccu	pation.	
isturbance (mins): Sample Number	Sample Location a			Sample Volume	Fibres	Fields	Calculated Concentration	Reported Concentration	Limit of Detection
18/6/A/7/DAB1	Inside Enclosu	re (DAB1)		496	4	200	0.002	<0.010	0.01
18/6/A/7/DAB2	Inside Enclosu	re (DAB2)		496	2½	200	0.001	<0.010	0.01
-	-			-	-	-	-	-	-
-	-	-	-	-	-	-	-		
-	H	-				-	-	-	-
-	-	-	-	-	-	-	-		
-	-	-	-	-	-	-	-		
-	-			-	-		-	-	-
-	-			-	-	-	-	-	-
-	-			-	-	-	-	-	-
-	-			-	-	-	-	-:	-
-				-		-		-	-
-	-			-	-	-	-	-	-
-	-			-	-	-	-	-	-
	-			-	-	-	-	-	-
	-			-	-	-	-	-	-

The calculated result is derived from the formula published in HSG 248, The Analysts Guide; C = 1000 N D<sup>2</sup> / V n d<sup>2</sup>, where: N= Number of fibres counted; D= Diameter of exposed filter area; V= Collected volume of sample; n = number of fields counted; d = measured diameter of Walton Beckett graticule

Analysts' Comments (Opinions expressed are outside of the scope of our UKAS accreditation)

nce Air testing S	Summary				<b>I</b>	
11:50	Start Date	07/06/2018	Assessed by (APEC):	Doug Burgess	Passed	<b>√</b>
13:18	Finish Date	07/06/2018	Signed by (APEC):	D Burgess	Failed-	
			11:50 Start Date 07/06/2018	11:50 Start Date 07/06/2018 Assessed by (APEC):	11:50 Start Date 07/06/2018 Assessed by (APEC): Doug Burgess	11:50 Start Date 07/06/2018 Assessed by (APEC): Doug Burgess Passed



Email: info@apecuk.com

Web: www.apecuk.com

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Fax: 01244 851752

Access this document online via your asbestos management portal:

www.apecuk.org/lamas-thermaclad

**Certificate of Reoccupation Ref:** 

CR/18/6/7/DAB1 Date of Issue: 07/06/2018

Page 5 of 6

#### Stage 4 of 4 - Assessment of Site for Reoccupation

The former enclosure and work area has been inspected and is free from any visible debris, waste sacks or other waste.

The transit and waste routes have been inspected and are free form any visible debris, waste sacks or other waste.

All ACMs in the scope of work have been removed and any remaining ACMs are intact / sealed.

**Analysts' Comments** 

**Post Clearance Photographs** 



Photograph 5



Photograph 6



Stage 4 - Assess	ment of Site For	Reoccupation Sun	illai y				
Start Time:	13:50	Start Date	07/06/2018	Assessed by (APEC):	Doug Burgess	Passed	<b>√</b>
Finish Time:	14:08	Finish Date	07/06/2018	Signed by (APEC):	D Burgess	Failed-	

Final Acceptance and Handover		
The area has passed all four stages of inspection and testing and is considered to be suitable for normal re-occupation	Passed	<b>_</b>
The inspection has failed at stage and the area is not considered to be suitable for normal re-occupation	Failed-	

Certificate of Reoccupation Issued by (APEC):				Certificate of Reoccupation Accepted by:				
	0.0	Time:	14:10			Time:	14:10	
Doug Burgess	D Burgess	Date:	07/06/2018	R Wilkinson	R. WINE	Date:	07/06/2018	
			D					



Email: info@apecuk.com Web: www.apecuk.com

9 Telford Court, Dunkirk Lea, Chester Gate, Chester, CH1 6LT

Tel: 01244 851753

Fax: 01244 851752

www.apecuk.org/lamas-thermaclad Access this document online via your asbestos management portal:

07/06/2018 **Certificate of Reoccupation Ref:** CR/18/6/7/DAB1 Date of Issue:

Page 6 of 6

### Appendix 1 - Additional Air Test Information

#### Notes:

3.

- This information supplements the air test results at stage 3 of the Certificate of Reoccupation and is only valid in conjunction with those results.
- Temperature is recorded in Kelvin (K), Pressure is recorded in mmHg, Flowrates are recorded in litres per minute (I/min), Sample volume is recorded in litres 2.
  - The limit of detection for the sample volume collected is given by, 960 / (volume x number of fields) Interim flow checks are only carried out where the overall sample period exceeds approximately 1 hour
- All testing and analysis is undertaken with reference to APEC' task specific risk assessments TRA 01 and TRA 02

<b>APEC</b>	Analy	/tical	Equi	pmen	Ł

Test protocol:	20/0	Moorange Airtest)					Checke	d by:	_	
Samples counter (APEC Analyst)	d by Do	ug Burgess	Signed	D Burge	್ರಿ Date	Analysed	07/0	6/2018	Analysis Location (Site / Lab)	Site
Stage Micrometer No.	SM05	Measured Graticule dia.	100	HSE / NPL Test Slide No.	PC34	No. of See		5	Microscope Number	APM10
Flow Meter	FM56	Barometer	APB38	Thermometer	T85	Stop V	Vatch	SW38	Effective filter diameter (mm)	22.6

Test protocol:	3S (Cleara			Checked by:								
Suitability of Counting Location	Locationa record de	assessed ar tails in Anal	nd adequate (	(if not ts)	Counting Locat (describe)	ion						
Sample Number	Pump No.	Head No.	Temp	Pressure mmHg	Start Flow	Start Time	Interim Flow	Interim Check time	End Flow	End Time	Sample Vol.	
18/6/A/7/DAB1	AB8L1266	26 A	289	765	8.0	11:50	N/A	N/A	8.0	12:52	496	
18/6/A/7/DAB2	AB8L0516	26 B	289	765	8.0	11:51	N/A	N/A	8.0	12:53	496	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-		-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	+	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	11-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-		-	-	-	
-	-	-	-	-	1-	-	-	-	-	-	-	
-	-	-	-	-	-	-	-	-	-	-	-	

Analysts in Training		
To be signed off by the lead analyst where	the analyst carrying out the inspection and testing is working under su	pervision as part of training.
Trainer /	Signed by (APEC):	Date.
Lead:		
Trainee:	Signed by (APEC):	Date: