



Evaluation Report Form

Name of applicant
St Marys Church

(church/parish/benefice/deanery)

Transformation Fund ref. no.:

Summary of Project

Name of project
Water supply for St Marys Community

Start date of project
26-03-2018

Period since commencement of project

0 - 6 months 6 - 12 months 12+ months

1. Please tell us what the Transformation Fund money was spent on

We have purchased all relevant piping needed to supply the water to the church. The Yorkshire water connection fee has been done and paid and we also hired a mini digger to aid with the trench digging. We now have running water into the church ready for the next stage of the toilet and kitchenette.

Did this fit your projected budget? (Please give details)

We did manage to keep within our original budget as we did all our costings upfront and in writing.

How has the project developed?

The development has been wonderful us as a community are very excited what's to come for our church now we have a water supply

How far did the actual outcomes match the original aims and success criteria of the project?

Faithful worship (developing worship that increases the numbers of those worshipping Jesus)

This is still in progress as we don't have the boiler and kitchenette available yet, but we do have more people attending our family services and are excited to see what's to come.

Confident discipleship (growing in depth of discipleship)

Our community are following our vision now with the church and are attending events and supporting us and asking us about the church, what's going on and what's still to come.

Joyful service (growing in loving service, through word and deed)

Our services are better attended as we have involved the community in our vision for the church. People attend and are excited and comment on the changes made so far and say it's very well ^{other} cleaned and looked after church.

People feel welcome now and we have things for children to do and adults to see so we are spreading love and joy in play and words to our local community.

Where have you seen God at work as a result of this funding?

He has watched over us and ensured smooth running of our project and we pray to God for thanks for the money and opportunity to improve and use our beautiful church much more.

Were there any particular difficulties or challenges that you had to address?

No - the project went smoothly on with the faculty for the toilet installation now.

What lessons have you learned through this project?

To accept community help and listen and support our community always as we do and they have done for us during this project.

What, if any, are your plans to develop this project? How does this fit with your growth plan?

The next growth is to install the toilet and kitchenette. We are hoping to have this ready by next Spring faculty dependent!

As a result of the work done using this grant, what will be the ongoing benefit to your church?

once the whole project especially toilet is installed we can hold more events and have people in the church for much longer times so we can worship and hold longer events.

What advice would you give to another church wishing to undertake the same kind of project?

To do their re-search and cost well. Do however do the project its worth the time and effort but have a great team around you for help and support.

Can you offer us a brief case study or story of how the project or initiative has benefited people?

People especially elderly and children can attend church and worship events and workshops more comfortably for longer lengths of time without leaving and having to go home. We are all wishing the facility now to be passed so we can finally achieve the end project result.

Your name

Laura Tyma

Your role

PCC Member

Date

10-10-2018.

CERTIFICATE OF PRACTICAL COMPLETION OF WORKS AUTHORISED BY FACULTY

In the Consistory Court of the Diocese of Lincoln

To the Registrar

Parish of West Butterwick

Church of St Mary the Virgin

A FACULTY dated 29th January 2018 authorised the following works subject to the following conditions:

The installation of a new water supply in the churchyard at the parish church, the route to follow the existing path that runs from West Street to the north wall of the tower, works to include the temporary lifting of two flagstones in the path, all to be in accordance with the e-mail from the DAC Assistant to Laura Tynan dated 24th August 2017, TWO annotated plans numbered 001 Revision A dated July 2013 from Centrefine Design Consulting Ltd and ONE photograph, displayed at the parish church and lodged in the Diocesan Registry, and Quotation Number 612519110000002 dated 5th September 2017 from Yorkshire Water Services Ltd lodged in the Diocesan Registry.

CONDITIONS

1. All excavations must be subject to an archaeological watching brief.
2. If during the works any disarticulated human remains are uncovered and it is necessary to move them, they may be removed and reinterred as close to their original position as possible in consecrated land, all to be done under the supervision of a priest. If articulated human remains are uncovered all works are to stop and further directions obtained from this court.
3. The PCC must consult the local highways department about the route of the pipe in respect of the road, if this has not already been done.
4. The requirements of the insurers in their letter of 27th November 2017 must be complied with.

1. COMPANY, FIRM OR PERSON BY WHOM WORK CARRIED OUT

The work was carried out by the following: (if a different company, firm or person was employed for different items of the work details of each must be given):

(i) Name: Morrison's Utility c/o Yorkshire Water
 Address: PO Box 52, Bradford, BD3 7YD
 Type of work undertaken:

(ii) Name: Water Connections
 Address: (e.g. building, electrical, organ, heating, clock repairs, installation of stained glass window etc)
 Type of work undertaken:

(If necessary, please continue on a separate sheet)

Each company, firm or person named above was supplied with a copy of the faculty before the work was commenced.

2. ARCHITECT/SURVEYOR (IF ANY)

(i) The architect/surveyor employed in relation to the work was:

Name:

Address:

(ii) The above-named architect/surveyor

(a) was provided with a copy of the faculty before work commenced; and
(b) has issued a Practical Completion Certificate dated (date)

in relation to [the whole][part] of the works.

(Delete as appropriate)

3. CERTIFICATE BY CHURCHWARDENS OR PETITIONER

- (i) We certify to the best of our knowledge, information and belief that the works have been carried out in accordance with the faculty.
- (ii) We certify that all the conditions attached to the faculty have been complied with.
- (iii) We have given a copy of the certificate to the Archdeacon and have placed a copy in the church's logbook.

(Please print details)

Name

John B McLeod

(Insert name of churchwarden, petitioner or person authorised to act on petitioner's behalf)

Address 2 WEST STREET

WEST BUTTERWICK

Signed

Date 08/10/2018

Name

Martin Patterson

(Insert name of churchwarden)

Date 9/10/18

Note: This form is to be returned to the Registrar within 28 days after the practical completion of the work