



project no: **18138**  
project: **Church St James the Great**  
site: **Lower Leigh Road, Westthoughton**

02 Dec 2019  
18138/165/11:30/ VA

visit no: **006**  
purpose of visit: **Site Inspection**  
date/ time of visit: **02/12/19 2.30pm**  
visit by: **Victoria Alderton**  
contractor's rep: **Andy Sharp**

distribution: **Mr B. Latham**

---

**1:00 Summary:**

1:01 VA attended site on Monday 2<sup>nd</sup> December 2019, to review completed sections prior to commencement of the scaffold being dropped.

**2:00 Observations:**

2:01 Completion of bell turret



Works to the top of the bell turret were complete with the exception final brushing down and cleaning (*images a. and b.*).



c.



d.

The next lift down, repointing is complete, cleaning off of brickwork will be carried out as the scaffold comes down (*images c. & d.*). As each lift comes down a couple of courses which have not been fully accessible due to the scaffolding will need to be finished off. It was discussed that to give enough time to repoint these final areas, allow to dry sufficiently to then be brushed off the scaffold will need to come down in stages.

Replacement terracotta units have now been installed. (*images e. & f.*).



e.



f.



Repointing and terracotta replacement at the lower lifts is complete, however some areas still require repointing completing and brushing off once sufficiently dry. (images g., h., i., & j.).

Completion photographs to be provided by contractor as each lift of the scaffold is dropped.