

Fixfire

FIRE PROTECTION SPECIALISTS

Mayflower House • Bodmin Road • Wyken • Coventry • CV2 5DB
Tel: 024 7661 6699 • Fax: 024 7662 1990

Fire Alarm Commissioning Certificate

Installation address:

**St Martins Parish Church & Hall
136 Green Lane**

COVENTRY

CV3 6EA

Commissioned by:

**Fixfire
Mayflower House
Bodmin Road
Wyken
COVENTRY
CV2 5DB**

Customer Order No:

Invoice No:

New Installation

Extension to existing system

Type of System: **L4**

I/we being the competent person(s) responsible for the commissioning of the fire alarm system, particulars of which are set below, CERTIFY that the said work for which I/we have been responsible complies to the best of my/our knowledge and belief with the recommendations of Clause 39 of BS 5839-1:2013, except for the variations, if any, stated in this certificate.

Extent of system covered by this Certificate:

Extension and modification of the existing fire alarm system to all areas of the building. By agreement small toilet lobbies have no smoke detectors, the basement under the church has no BGCP

Variations from recommendations of Clause 39 of BS5839-1:2013 include:

No BGCP in basement under church

- All equipment operates correctly
- Installation work is, as far as can reasonably be ascertained, of an acceptable standard
- The entire system/extension to the system has been inspected and tested in accordance with the recommendations of 39.2c) of BS5839-1:2013
- Taking into account the guidance contained in Section 3 of BS5839-1:2013, we have not identified any obvious potential for an unacceptable rate of false alarms
- The documentation described in Clause 40 of BS5839-1:2013 has been provided to the user
- Soak test in accordance with the recommendations of 35.2.6 of BS 5839-1:2013 for a period of 10 days.

Commissioning Engineer: **Stuart Rawlings**

Commission Date: **15 September 2017**