



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

Part P No: N/A

## PART 1 : DETAILS OF THE CONTRACTOR, CLIENT AND INSTALLATION

### DETAILS OF THE CONTRACTOR

Registration No: 031679000  
Branch No\*: N/A  
Trading Title: Cloakes Ltd  
Address: Unit J, Forge Meadow, Canterbury Road, Hawkinge, FOLKESTONE, Kent  
Postcode: CT18 7JA  
Tel No: 01303 894850

### DETAILS OF THE CLIENT

Contractor Reference Number (CRN): 1346A  
Name: Charler Construction Ltd  
Address: Ashford Road, Newingreen, HYPHE, Kent  
Postcode: CT21 4JB  
Tel No: 01303 268211

### DETAILS OF THE INSTALLATION

Occupier: The Church of St Mary The Virgin  
Address: The Church of St Mary The Virgin, Pinners Lane, Nonnington, DOVER, Kent  
Postcode: CT15 4LH  
Tel No: N/A

## PART 2 : DETAILS OF THE ELECTRICAL WORK COVERED BY THIS INSTALLATION CERTIFICATE

Date works completed: 16/03/2021

The installation is -

- New:
- An addition:
- An alteration:
- Replacement of a distribution board:

**Description and extent of the installation covered by this certificate:**  
Installation of additional circuits supplied from DB3 and DB4 supplying lighting and power associated with disabled W.C. and Tea Making works.

Where necessary, continue on a separate numbered page: Page No(s) (N/A)

## PART 3 : NEXT INSPECTION OF THE ELECTRICAL INSTALLATION

I/We, being the designer(s) of the electrical installation as documented in PART 4, RECOMMEND that this installation is further inspected and tested after an interval of not more than:

5 years\*\*

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (this option may be used where the design, construction, inspection & testing have been the responsibility of one person)

### DESIGN, CONSTRUCTION, INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the design, construction, inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design, construction, inspection and testing for which I have been responsible is to the best of my knowledge and belief in accordance with BS 7671: 2018, amended to (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3, 133.1.3 and 133.5).

Permitted exception applied (411.3.3): N/A

Risk assessment attached:  Page No(s) (N/A)

Where selectivity is required, details of the verification appended (536.4):  Page No(s) (N/A)

Name (capitals): N/A  
Signature: .....

Date: .....

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): N/A  
Signature: .....

Date: .....

\*Where applicable \*\*The proposed date for the next inspection should take into consideration any legislative or licensing requirements and the frequency and quality of maintenance that the installation can reasonably be expected to receive during its intended life. The period should be agreed between relevant parties.



290685

ICR18

This certificate is not valid if the serial number has been defaced or altered

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 4 : DECLARATION FOR THE ELECTRICAL INSTALLATION WORK (to be completed where different parties are responsible for the design, construction, inspection & testing)

### DESIGN (The extent of liability of the signatories is limited to the work detailed in PART 2)

I/We being the person(s) responsible for the design of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the design and additionally where this certificate applies to an addition or alteration, having confirmed that the safety of the existing installation is not impaired, hereby CERTIFY that the design work for which I/we have been responsible is to the best of my/our knowledge and belief in accordance with BS 7671: 2018, amended to 01/01/2019 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3, 133.1.3 and 133.5).

Permitted exception applied (411.3.3): N/A Risk assessment attached:  Page No(s) (N/A) Where selectivity is required, details of the verification appended (536.4):  Page No(s) (N/A)

**DESIGNER 1** Name (capitals): MR D CLOAKE Signature: Date: 01/03/2021

**DESIGNER 2 (where there is divided responsibility for design)** Name (capitals): N/A Signature: \_\_\_\_\_ Date: \_\_\_\_\_

### CONSTRUCTION (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the construction of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 01/01/2019 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): MR P RICHARDS Signature: Date: 01/03/2021

### INSPECTION & TESTING (The extent of liability of the signatories is limited to the work detailed in PART 2)

I, being the person responsible for the inspection and testing of the electrical installation, particulars of which are described in PART 2, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the said work for which I have been responsible is, to the best of my knowledge and belief, in accordance with BS 7671: 2018, amended to 01/01/2019 (date) except for the departures, if any, detailed on attached page(s) (N/A) (Regulations 120.3 and 133.5).

Name (capitals): MR P RICHARDS Signature: Date: 01/03/2021

### REVIEWED BY QUALIFIED SUPERVISOR

Name (capitals): MR M JAMES Signature: Date: 16/03/2021

## PART 5 : COMMENTS ON THE EXISTING INSTALLATION (in the case of an addition or alteration see Regulation 644.1.2)

Not inspected or covered by this certificate. Extensive works being undertaken by others. A condition report will be issued for that.

Where necessary, continue on a separate numbered page: Page No(s) (N/A)

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems), this electrical safety certificate should be accompanied by the particular certificate(s) for the system(s).

This certificate is based on the model forms shown in Appendix 6 of BS 7671  
Published by Certsure LLP Certsure LLP operates the NICEIC & ELECSA brands  
Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZX

Enter a ( ) or value in the respective fields, as appropriate. Where an item is not applicable insert N/A  
© Copyright Certsure LLP (July 2018)

Original to the person ordering the work



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 6 : DETAILS OF THE ORGANISATION(S) RESPONSIBLE FOR THE ELECTRICAL INSTALLATION (signatures of which are in PART 4)

### DESIGN, CONSTRUCTION, INSPECTION & TESTING

Organisation: Cloakes Ltd  
 Registration No\*: 031679000  
 Branch No\*: N/A  
 Address: Unit J, Forge Meadow, Canterbury Road, Hawkinge, FOLKESTONE, Kent  
 Postcode: CT18 7JA  
 Tel No: 01303 894850

### DESIGNER 1

Organisation: N/A  
 Registration No\*: N/A  
 Branch No\*: N/A  
 Address: N/A  
 Postcode: N/A  
 Tel No: N/A

### DESIGNER 2

Organisation: N/A  
 Registration No\*: N/A  
 Branch No\*: N/A  
 Address: N/A  
 Postcode: N/A  
 Tel No: N/A

### CONSTRUCTION

Organisation: N/A  
 Registration No\*: N/A  
 Branch No\*: N/A  
 Address: N/A  
 Postcode: N/A  
 Tel No: N/A

### INSPECTION & TESTING

Organisation: N/A  
 Registration No\*: N/A  
 Branch No\*: N/A  
 Address: N/A  
 Postcode: N/A  
 Tel No: N/A

## PART 7 : SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

### System type and earthing arrangements

TN-C-S:  TN-S:  TT:

Other (state): N/A

### Supply protective device

(BS EN) 88 Fuse HRC

Type: (gG)

Rated current: (100) A

### Number and type of live conductors

AC 1-phase, 2-wire:

3-phase, 3-wire:

DC 2-wire:

3-wire:

Other (state): (N/A)

2-phase, 3-wire:

3-phase, 4-wire:

Other (state): (N/A)

Confirmation of supply polarity: (✓)

Other sources of supply: (as detailed on attached schedule) Page No: (N/A)

### Nature of supply parameters

Nominal line voltage,  $U^{(1)}$ : (230) V

Nominal line voltage to Earth,  $U_0^{(1)}$ : (230) V

Nominal frequency,  $f^{(1)}$ : (50) Hz

Prospective fault current,  $I_{pf}^{(1)**}$ : (0.77) kA

External loop impedance,  $Z_e^{(1)**}$ : (0.31)  $\Omega$

(1) By enquiry, measurement or by calculation

## PART 8 : PARTICULARS OF INSTALLATION REFERRED TO IN THIS CERTIFICATE

Maximum demand (load): (100) A

### Means of Earthing

Distributor's facility: (✓)

Installation earth electrode: (N/A)

### Where an earth electrode is used insert

Type - rod(s), tape, etc: ( )

Location: ( )

Electrode resistance to Earth: (N/A)  $\Omega$

### Main protective conductors

Earthing conductor:

(material Copper) csa 16 mm<sup>2</sup>

Connection / continuity verified:

Main protective bonding conductors:

(material Copper) csa 10 mm<sup>2</sup>

Connection / continuity verified:

### Main protective bonding connections

Water installation pipes: (✓)

Gas installation pipes: (N/A)

Structural steel: (N/A)

Oil installation pipes: (✓)

Lightning protection: (✓)

Other (state): N/A

### Main switch / Switch-fuse / Circuit-breaker / RCD

Type: (BS EN) BS EN 60947-3

Location: (In the Tower Room)

No. of poles: (2)

Current rating: (100) A

Rating / setting of device: (100) A

Voltage rating: (230) V

Where an RCD is used as the main switch

RCD rated residual operating current,  $I_{\Delta n}$ : (N/A) mA

Measured operating time: (N/A) ms

Rated time delay: (N/A) ms

\*Where applicable

\*\*Where the installation is supplied by more than one source, the higher or highest values of prospective fault current,  $I_{pf}$ , and external earth fault loop impedance,  $Z_e$ , must be recorded.



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 9 : SCHEDULE OF ITEMS INSPECTED - continues on next page

<b>1. External condition of electrical intake equipment (visual inspection only)</b> 1.1 Service cable: (✓) (✓) (N/A) (✓) 1.3 Earthing arrangement: (✓) (✓) (N/A) (✓) 1.5 Metering equipment: (✓) (✓) (N/A) (✓)		3.3 FELV – requirements satisfied: (N/A) 3.4 Reduced low voltage – requirements satisfied: (N/A)	7.15 Indication of SPD(s) continued functionality confirmed: (✓)
<b>2. Parallel or switched alternative sources of supply</b> 2.1 Presence of adequate arrangements where generator to operate as a switched alternative: a) Dedicated earthing arrangement independent of that of the public supply (N/A) 2.2 Presence of adequate arrangements where generator to operate in parallel with public supply: a) Correct connection of generator in parallel (N/A) b) Compatibility of characteristics of means of generation (N/A) c) Means to provide automatic disconnection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (N/A) d) Means to prevent connection of generator in the event of loss of public supply or voltage or frequency deviation beyond declared values (N/A) e) Means to isolate generator from public supply (N/A)		<b>4. Additional protection</b> 4.1 The presence and effectiveness of additional protection methods used, as follows: a) RCDs not exceeding 30 mA operating current, as specified (✓) b) Supplementary bonding (✓)	7.16 Selection of protective device(s) and base(s); correct type and rating: (✓) 7.17 Single-pole protective devices in line conductors only: (✓) 7.18 Protection against mechanical damage where cables enter equipment: (✓) 7.19 Protection against electromagnetic effects where cables enter ferromagnetic enclosures: (✓) 7.20 Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure: (✓) 7.21 Presence of RCD six-monthly test notice, where required: (✓) 7.22 Presence of diagrams, charts or schedules at or near each distribution board, where required: (✓) 7.23 Presence of next inspection recommendation label: (✓) 7.24 Presence of non-standard (mixed) cable colour warning notice at or near the appropriate distribution board, where required: (N/A) 7.25 Presence of other required labelling: (✓)
<b>2.3 Presence of alternative / additional supply warning notices at or near:</b> a) The origin (N/A) b) The meter position, if remote from origin (N/A) c) The consumer unit / distribution board to which the alternative / additional sources are connected (N/A) d) All points of isolation of ALL sources of supply (N/A)		<b>5. Basic protection (For use in controlled / supervised conditions only)</b> 5.1 Presence and adequacy of protective measures to provide basic protection: a) Insulation of live parts (✓) b) Barriers or enclosures (✓) c) Obstacles † (N/A) d) Placing out of reach ‡ (N/A)	<b>8. Circuits</b> 8.1 Identification of conductors: (✓) 8.2 Cables correctly supported throughout, with protection against abrasion: (✓) 8.3 Examination of cables for signs of mechanical damage during installation: (✓) 8.4 Examination of installation of live parts, not damaged during erection: (✓) 8.5 Non-sheathed cables protected by enclosure in conduit, ducting or trunking: (✓) 8.6 Suitability of containment systems (including flexible conduit): (✓) 8.7 Correct temperature rating of cable insulation: (✓) 8.8 Adequacy of cables for current-carrying capacity with regard to the type and nature of installation: (✓) 8.9 Adequacy of protective devices: type and fault current rating for fault protection: (✓) 8.10 Adequacy of AFDD(s), where specified: (N/A) 8.11 Presence and adequacy of circuit protective conductors: (✓) 8.12 Coordination between conductors and overload protective devices: (✓)
<b>3. Automatic disconnection of supply</b> 3.1 Presence and adequacy of protective earthing / bonding arrangements as follows: a) Distributor's earthing arrangement or installation earth electrode arrangement (✓) b) Earthing conductor and connections (✓) c) Main protective bonding conductors and connections (✓) d) Earthing / bonding labels at all appropriate locations (✓) 3.2 Accessibility of: a) Earthing conductor connections (✓) b) All protective bonding connections (✓)		<b>6. Basic and fault protection</b> a) SELV (N/A) b) PELV (N/A) c) Double or reinforced insulation (N/A)	8.10 Adequacy of AFDD(s), where specified: (N/A) 8.11 Presence and adequacy of circuit protective conductors: (✓) 8.12 Coordination between conductors and overload protective devices: (✓)
<b>7. Distribution equipment</b> 7.1 Adequacy of working space / accessibility: (✓) 7.2 Security of fixing: (✓) 7.3 Insulation of live parts not damaged during erection: (✓) 7.4 Adequacy / security of barriers: (✓) 7.5 Suitability of enclosures for IP and fire ratings: (✓) 7.6 Enclosures not damaged during installation: (✓) 7.7 Presence and effectiveness of obstacles: (✓) 7.8 Presence and operation (functional) check of main switch(es): (✓) 7.9 Components are suitable according to assembly manufacturer's instructions or literature: (✓) 7.10 Operation of circuit-breakers and RCDs to prove functionality: (✓) 7.11 RCD(s) provided for fault protection, where specified: (✓) 7.12 RCD(s) provided for protection against fire, where specified: (N/A) 7.13 RCD(s) provided for additional protection, where specified: (✓) 7.14 Confirmation overvoltage protection (SPDs) provided, where specified: (✓)		<b>When used, provide details on a separate numbered page:</b> Page No (N/A)	8.12 Coordination between conductors and overload protective devices: (✓)

This certificate is based on the model forms shown in Appendix 6 of BS 7671. Enter a (✓) or value in the respective fields, as appropriate. Where an item is not applicable insert N/A  
 Published by Certsure LLP Certsure LLP operates the NICEIC & ELECSA brands  
 Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZK

© Copyright Certsure LLP (July 2018)

Page 4 of 10



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

Original to the person ordering the work

## PART 9 : SCHEDULE OF ITEMS INSPECTED

8.13	Wiring systems and cable installation methods / practices appropriate to the type and nature of installation and external influences:	( ✓ )
8.14	Cables concealed under floors, above ceilings, in walls / partitions, adequately protected against damage:	( ✓ )
8.15	Cables installed in walls / partitions, installed in prescribed zones:	( ✓ )
8.16	Provision of additional protection by RCDs having rated residual operating current (I <sub>Δn</sub> ) not exceeding 30 mA:	( ✓ )
a)	For all socket-outlets with a rated current not exceeding 32 A or less, unless exempt	( ✓ )
b)	For supplies to mobile equipment with a current rating not exceeding 32 A for use outdoors	( N/A )
c)	For cables concealed in walls / partitions at a depth of less than 50 mm	( ✓ )
d)	For cables concealed in walls / partitions containing metal parts regardless of depth	( N/A )
e)	For circuits supplying luminaires within domestic (household) premises only	( N/A )
8.17	Provision of fire barriers, sealing arrangements so as to minimise the spread of fire:	( ✓ )
8.18	Band II cables segregated / separated from Band I cables:	( N/A )
8.19	Cables segregated / separated from non-electrical services:	( ✓ )
8.20	Termination of cables at enclosures:	( ✓ )
a)	Connections under no undue strain	( ✓ )
b)	No basic insulation of a conductor visible outside enclosure	( ✓ )
c)	Connections of live conductors adequately enclosed	( ✓ )
d)	Adequately connected at point of entry to enclosure	( ✓ )
8.21	Suitability of circuit accessories for external influences:	( ✓ )
8.22	Circuit accessories not damaged during erection:	( ✓ )
8.23	Single-pole devices for switching or protection in line conductors only:	( ✓ )

8.24	Adequacy of connections, including cpccs, within accessories and at fixed and stationary equipment:	( ✓ )
9. Isolation and switching		
9.1	Isolators:	( N/A )
a)	Presence and location of appropriate devices	( N/A )
b)	Capable of being secured in the OFF position	( N/A )
c)	Correct operation verified (functional check)	( N/A )
d)	The installation, circuit or part thereof that will be isolated is clearly identified by location and / or durable marking	( N/A )
e)	Warning notice posted in situations where live parts cannot be isolated by the operation of a single device	( N/A )
9.2	Switching off for mechanical maintenance:	( N/A )
a)	Presence of appropriate devices	( N/A )
b)	Acceptable location (local or remote)	( N/A )
c)	Capable of being secured in the OFF position	( N/A )
d)	Correct operation verified (functional check)	( N/A )
e)	The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking	( N/A )
9.3	Emergency switching / stopping:	( N/A )
a)	Presence of appropriate devices	( N/A )
b)	Readily accessible for operation where danger might occur	( N/A )
c)	Correct operation verified (functional check)	( N/A )
d)	The installation, circuit or part thereof to be disconnected clearly identified by location and / or durable marking	( N/A )
e)	Firefighter's switches present, where required:	( N/A )
9.4	Functional switching:	( N/A )
a)	Presence of appropriate devices	( ✓ )
b)	Correct operation verified (functional check)	( ✓ )

10. Current-using equipment (permanently connected)		( ✓ )
10.1	Suitability of equipment in terms of IP and fire ratings:	( ✓ )
10.2	Enclosure not damaged / deteriorated during installation so as to impair safety:	( ✓ )
10.3	Suitability for the environment and external influences:	( ✓ )
10.4	Security of fixing:	( ✓ )
10.5	Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire:	( ✓ )
10.6	Recessed luminaires (downlighters):	
a)	Correct type of lamps fitted	( ✓ )
b)	Installed to minimise build-up of heat	( ✓ )
10.7	Provision of undervoltage protection, where specified:	( N/A )
10.8	Provision of overload protection, where specified:	( ✓ )
10.9	Adequacy of working space / accessibility to equipment:	( ✓ )
11. Special installations or locations		
List below any special installations or locations which are part of the installation to be verified, and confirm that the additional requirements given in the respective section of Part 7 are fulfilled:		
N/A	.....	( N/A )
N/A	.....	( N/A )
N/A	.....	( N/A )
N/A	.....	( N/A )
N/A	.....	( N/A )
<i>Details must be appended on a separate numbered page (see PART 10 below)</i>		

## SCHEDULE OF ITEMS INSPECTED BY

Name (capital): MR P RICHARDS

Signature:

Date: 01/03/2021

## PART 10 : SCHEDULES AND ADDITIONAL PAGES

Schedule of Inspections

Page No(s): ( 4 & 5 ) Page No(s): 6

Schedule of Circuit Details and Test Results for the installation

Page No(s): ( )

Additional pages, including data sheets for additional sources

Page No(s): ( N/A )

Special installations or locations (indicated in item 11 above)

Page No(s): ( N/A )

Continuation sheets

Page No(s): ( N/A )

The pages identified are an essential part of this certificate.



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 11 : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuit number	Circuit description	(A) Thermoplastic insulated / sheathed cables		(B) Thermoplastic cables in metallic conduit		(C) Thermoplastic cables in non-metallic conduit		(D) Thermoplastic cables in metallic trunking		(E) Thermoplastic cables in non-metallic trunking		(F) Thermoplastic / SWA cables		(G) Thermosetting / SWA cables		(H) Mineral-insulated cables		(I) other - state		N/A			
		Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )	Max disconnection time (BS 7671) (s)	BS (EN)	Type	Rating	Short-circuit capacity (kA)	Operating current, I <sub>pn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device (Ω)	Ring final circuits only (measured end to end)	All circuits (complete at least one column)	Live / Live (MΩ)	Live / Earth (MΩ)	Test voltage DC (V)	Polarity		Max measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)	Test buttons
1	Circuit Not Tested																						
2	Supply to: DB3	A	B	1	10	10	5	60898 MCB	B	50	6	N/A	0.87	N/A	N/A	N/A	>2000	>2000	500	✓	0.36	N/A	
3	Supply to: DB4	A	B	1	10	10	5	60898 MCB	B	50	6	N/A	0.87	N/A	N/A	N/A	>2000	>2000	500	✓	0.36	N/A	
4	Circuit Not Tested																						
5	Circuit Not Tested																						

Circuits/equipment vulnerable to damage when testing: N/A

**DISTRIBUTION BOARD (DB) DETAILS**  
(to be completed in every case)

DB designation: DB1  
Location of DB: In the Tower Room

TESTED BY Name (capitals): MR P RICHARDS  
Position: Approved Electrician  
Signature: \_\_\_\_\_  
Date: 01/03/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (N/A) Nominal voltage: (230) V No. of phases: (1) )  
**Overcurrent protection device for the distribution circuit** Type: (BS EN N/A) Rating: (N/A) A  
**Associated RCD (if any)** Type: (BS EN N/A) No. of poles: (N/A) mA Operating time: (N/A) ms  
**Characteristics at this DB** Confirmation of supply polarity: (Yes) Phase sequence confirmed (where appropriate):  Z<sub>s</sub> (N/A) Ω  (N/A) kA

**TEST INSTRUMENTS**  
(enter serial number against each instrument used)  
 Multi-function: (231267) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

This certificate is based on the model forms shown in Appendix 6 of BS 7671 Enter a (✓) or value in the respective fields, as appropriate.  
 Published by Certsure LLP Certsure LLP operates the NICEIC & ELECSA brands  
 Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZX  
 © Copyright Certsure LLP (July 2018)

\*Where figure is not taken from BS 7671, state source: N/A



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 11 : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuit number	Circuit description	(A) Thermoplastic insulated/ sheathed cables		(B) Thermoplastic cables in metallic conduit		(C) Thermoplastic cables in non-metallic conduit		(D) Thermoplastic cables in metallic trunking		(E) Thermoplastic cables in non-metallic trunking		(F) Thermoplastic / SWA cables		(G) Thermosetting / SWA cables		(H) Mineral-insulated cables		(I) other - state		N/A				
		Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	Live (mm²)	cpc (mm²)	Live (mm²)	cpc (mm²)	Max. disconnection time (BS 7671) (s)	BS (EN)	Type	Rating	Short-circuit capacity (kA)	Operating current, I <sub>pn</sub> (mA)	Maximum permitted Z <sub>s</sub> for installed protective device (Ω)	Ring final circuits only (measured end to end)	All circuits (complete at least one column)	Live / Live (MΩ)	Live / Earth (MΩ)		Test voltage DC (V)	Polarity	Max. measured earth fault loop impedance, Z <sub>s</sub> (Ω)	RCD operating time (ms)
1	Water Heater	A	C	1	2.5	1.5	0.4	61009 RCD/RCBO	B	20	6	30	2.19	N/A	N/A	N/A	>2000	>2000	500	✓	0.58	29.2	✓	
2	Local Socket	A	C	1	2.5	1.5	0.4	61009 RCD/RCBO	B	20	6	30	2.19	N/A	N/A	N/A	>2000	>2000	500	✓	0.49	29.2	✓	
3	W.C. Alarm	A	C	1	2.5	1.5	0.4	61009 RCD/RCBO	B	6	6	30	7.28	N/A	N/A	N/A	>2000	>2000	500	✓	0.49	20.4	✓	
4	W.C. Lights	A	C	4	1.5	1.0	0.4	61009 RCD/RCBO	B	6	6	30	7.28	N/A	N/A	N/A	>2000	>2000	500	✓	0.73	19.6	✓	
5	Circuit Not Tested																							
6	Spare																							
7	Spare																							
8	Spare																							

Circuits/equipment vulnerable to damage when testing: 3, 4, 5 LED Lights /WC Alarm

**DISTRIBUTION BOARD (DB) DETAILS**  
(to be completed in every case)

**TESTED BY** Name (capitals): MR P RICHARDS  
Signature:

Position: Approved Electrician  
Date: 01/03/2021

DB designation: DB3  
Location of DB: In the Bell Tower

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (DB1/2) Nominal voltage: (230) V No. of phases: (1)

Overcurrent protection device for the distribution circuit Type: (BS EN 60898 MCB Type B) Rating: (60) A

Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) mA Operating time: (N/A) ms

Characteristics at this DB Confirmation of supply polarity: (Yes) Phase sequence confirmed (where appropriate):  Z<sub>s</sub> (0.36) Ω  (0.67) kA

**TEST INSTRUMENTS**  
(enter serial number against each instrument used)

Multi-function: (231267) (N/A) Continuity: (N/A)

Insulation resistance: (N/A) Earth fault loop impedance: (N/A)

Earth electrode resistance: (N/A) RCD: (N/A)

state source: N/A

This certificate is based on the model forms shown in Appendix 6 of BS 7671 Enter a (✓) or value in the respective fields, as appropriate.

Published by Certsure LLP Certsure LLP operates the NICEIC & ELECSA brands

Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZX

© Copyright Certsure LLP (July 2018)

\*Where figure is not taken from BS 7671, state source: N/A



This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with BS 7671: 2018 - Requirements for Electrical Installations

## PART 11 : SCHEDULE OF CIRCUIT DETAILS AND TEST RESULTS

Circuits/equipment vulnerable to damage when testing: Circuit 1, LED Lights, Circuit 5 Boiler

Circuit number	Circuit description	(A) Thermoplastic insulated/sheathed cables	(B) Thermoplastic cables in metallic conduit	Type of wiring (see Codes)	Reference Method (BS 7671)	Number of points served	(C) Thermoplastic cables in non-metallic conduit		Protective device	(E) Thermoplastic cables in non-metallic trunking	(D) Thermoplastic cables in metallic trunking	(F) Thermoplastic / SWA cables	(G) Thermosetting / SWA cables	(H) Mineral-insulated cables		(I) other - state N/A	RCD operating time	Test buttons					
							Live (mm <sup>2</sup> )	cpc (mm <sup>2</sup> )						Live / Live (MΩ)	Live / Earth (MΩ)				Test voltage DC (V)	Test DC Polarity			
1	Tea Station Lights	A	C	3	1.5	1.0	0.4	61009 RCD/RCD	B	6	30	7.28	N/A	N/A	0.32	N/A	>2000	>2000	500	✓	19.6	✓	
2	Socket Near Door	A	C	1	2.5	1.5	0.4	61009 RCD/RCD	B	20	30	2.19	N/A	N/A	0.15	N/A	>2000	>2000	500	✓	29.6	✓	
3	Circuit Not Tested																						
4	Tea Station Socket	A	C	1	2.5	1.5	0.4	61009 RCD/RCD	B	20	30	2.19	N/A	N/A	0.06	N/A	>2000	>2000	500	✓	29.6	✓	
5	Water Boiler	A	C	1	2.5	1.5	0.4	61009 RCD/RCD	B	20	30	2.19	N/A	N/A	0.06	N/A	>2000	>2000	500	✓	29.6	✓	
6	Circuit Not Tested																						
7	Spare																						
8	Spare																						
9	Spare																						
10	Spare																						
11	Spare																						

**DISTRIBUTION BOARD (DB) DETAILS**  
(to be completed in every case)

TESTED BY Name (capitals): MR P RICHARDS  
Signature: \_\_\_\_\_  
Date: 01/03/2021

Position: Approved Electrician  
Date: 01/03/2021

**TO BE COMPLETED ONLY IF THE DB IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION**

Supply to DB is from: (DB1/3) Nominal voltage: (230) V No. of phases: (1) )  
 Overcurrent protection device for the distribution circuit Type: (BS EN BS EN 60898 MCB Type B) Rating: (50) A  
 Associated RCD (if any) Type: (BS EN N/A) No. of poles: (N/A) Δn (N/A) mA Operating time: (N/A) ms  
 Confirmation of supply polarity: (Yes) Phase sequence confirmed (where appropriate):  Zs (0.36) Ω pf (0.67) kA

**TEST INSTRUMENTS**  
(enter serial number against each instrument used)  
 Multi-function: (231267) Continuity: (N/A)  
 Insulation resistance: (N/A) Earth fault loop impedance: (N/A)  
 Earth electrode resistance: (N/A) RCD: (N/A)

This certificate is based on the model forms shown in Appendix 6 of BS 7671 Enter a (✓) value in the respective fields, as appropriate.  
 Published by Certsure LLP Certsure LLP operates the NICEIC & ELECSA brands © Copyright Certsure LLP (July 2018)  
 Warwick House, Houghton Hall Park, Houghton Regis, Dunstable, LU5 5ZX

\*Where figure is not taken from BS 7671, state source: N/A





This certificate is not valid if the serial number has been defaced or altered

290685

ICR18

# ELECTRICAL INSTALLATION CERTIFICATE

## ADDITIONAL NOTES

N/A

(see additional page No. N/A)

# NOTES FOR RECIPIENT

## THIS CERTIFICATE IS AN IMPORTANT AND VALUABLE DOCUMENT WHICH SHOULD BE RETAINED FOR FUTURE USE

If you were the person ordering the work, but not the user of the installation, you should pass this certificate, or a full copy of it including these notes, the schedules and additional pages (if any), immediately to the user.

This safety certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected, tested and verified in accordance with the national standard for the safety of electrical installations, BS 7671: 2018 (as amended) - Requirements for Electrical Installations (the IET Wiring Regulations).

Where the installation incorporates a residual current device (RCD) there should be a notice at or near the device stating that it should be tested every six months. For safety reasons it is important that this instruction is followed.

Also for safety reasons, the complete electrical installation will need to be inspected and tested at appropriate intervals by a skilled person or persons competent in such work. NICEIC\* recommends that you engage the services of an NICEIC Approved Contractor for this purpose. The maximum interval recommended before the next inspection is stated in PART 3. There should be a notice at or near the main switchboard or distribution board indicating the date when the next inspection is due.

Only an NICEIC Approved Contractor or Conforming Body responsible for the construction of the electrical installation is authorised to issue this NICEIC Electrical Installation Certificate.

The certificate, which consists of at least six numbered pages, is only valid if accompanied by the Schedule of Items Inspected and the Schedule of Circuit Details and Test Results. The certificate has a printed serial number which is traceable to the Approved Contractor to which it was supplied by NICEIC.

For installations having more than one distribution board (or consumer unit) or more circuits than can be recorded on Page 6, one or more additional Schedules of Circuit Details and Test Results, should form part of the certificate.

This certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation, or for the replacement of a distribution board (or consumer unit). It should not have been issued for the inspection of an existing electrical installation. An 'Electrical Installation Condition Report' should be issued for such a periodic inspection.

This certificate should not have been issued for electrical work in a potentially explosive atmosphere (hazardous area) unless the Approved Contractor holds an appropriate extension to their NICEIC registration for such work.

You should have received the certificate marked 'Original' and the Approved Contractor should have retained the certificate marked 'Duplicate'.

**The 'Original' certificate should be retained in a safe place and shown to any skilled person inspecting or undertaking further work on the electrical installation in the future. If you later vacate the property, this certificate will demonstrate to the new user that the electrical installation complied with the requirements of BS 7671 at the time the certificate was issued.**

The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety documentation.

Page 1 and 2 of this certificate provide details of the electrical installation, together with the name(s) and signature(s) of the person(s) certifying the three elements of installation work: design, construction and inspection and testing, and page 3 identifies the organisation(s) responsible for the work certified by their representative(s).

Certification for inspection and testing provides an assurance that the electrical installation work has been fully inspected and tested, and that the electrical work has been carried out in accordance with the requirements of BS 7671: 2018 (as amended) (except for any departures sanctioned by the designer and appended to the certificate).

Where responsibility for the design, the construction and the inspection and testing of the electrical work is divided between the Approved Contractor and one or more other bodies, the division of responsibility should have been established and agreed before commencement of the work. In such a case, NICEIC considers that the absence of certification for the construction, or the inspection and testing elements of the work would render the certificate invalid. If the design section of the certificate has not been completed, NICEIC recommends that you question why those responsible for the design have not certified that this important element of the work is in accordance with BS 7671.

Where the electrical work to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such systems) in accordance with British Standards BS 5839 and BS 5266 respectively, this electrical safety certificate should be accompanied by a separate certificate or certificates as prescribed by those standards.

Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, an additional page should have been provided which gives the relevant information relating to each additional source, and to the associated earthing arrangements and main switchgear.

Should the person ordering the work (e.g. the client, as identified on Page 1 of this certificate), have reason to believe that any element of the work for which the Approved Contractor has accepted responsibility (as indicated by the signatures on this certificate) does not comply with BS 7671: 2018 (as amended), the client should in the first instance raise the specific concerns in writing with the Approved Contractor. If the concerns remain unresolved, the client may make a formal complaint to NICEIC, for which purpose a standard complaint form is available on request.

The complaints procedure offered by NICEIC is subject to certain terms and conditions, full details of which are available upon application. NICEIC does not investigate complaints relating to the operational performance of electrical installations (such as lighting levels), or to contractual or commercial issues (such as time or cost).

*\* NICEIC is operated by Certsure LLP, a partnership between the Electrical Contractors' Association and the charity, Electrical Safety First. NICEIC maintains and publishes registers of electrical contractors that it has assessed against particular scheme requirements (including the technical standard of electrical work).*

For further information about electrical safety and how NICEIC can help you, visit [www.niceic.com](http://www.niceic.com)