

ELECTRICAL INSTALLATION CERTIFICATE

Requirements for Electrical Installations - BS 7671: 2018+A2:2022
(IET Wiring Regulations 18th Edition)

Guidance for recipients:

This safety Certificate has been issued to confirm that the electrical installation work to which it relates has been designed, constructed, inspected and tested in accordance with BS 7671 (the IET Wiring Regulations).

You should have received an 'original' Certificate and the person that issued the Certificate should have retained a duplicate.

If you were the person ordering this work, but not the owner of the installation, you should pass this Certificate, or a full copy of it, immediately to the owner. The original Certificate is to be retained in a safe place and be shown to any person inspecting or undertaking work on the electrical installation in the future.

If you later vacate the property, this Certificate will demonstrate to the new owner that the electrical installation complied with the requirements of BS 7671 at the time the Certificate was issued.

The Construction (Design and Management) Regulations require that, for a project covered by those Regulations, a copy of this certificate, together with schedules, is included in the project health and safety document.

For safety reasons, the electrical installation will need to be re-inspected at appropriate intervals by a skilled person or persons, competent in such work. The maximum time interval recommended before the next inspection is stated in Section 3 under "NEXT INSPECTION".

This Certificate is intended to be issued only for a new electrical installation or for new work associated with an addition or alteration to an existing installation. It should not have been issued for the inspection and testing of an existing electrical installation. An "Electrical Installation Condition Report" should be issued for such an inspection.

This Certificate is only valid if the Schedule of Inspections has been completed to confirm that all relevant inspections have been carried out and where accompanied by Schedule(s) of Circuit Details and Test Results.

Where the installation includes a residual current device (RCD) it should be tested six-monthly by pressing the button marked 'T' or 'Test'. The device should switch off the supply and should then be switched on to restore the supply. If the device does not switch off the supply when the button is pressed, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes an arc fault detection device (AFDD) having a manual test facility it should be tested six-monthly by pressing the test button. Where an AFDD has both a test button and automatic test function, manufacturer's instructions shall be followed with respect to test button operation.

Where the installation includes a surge protective device (SPD) the status indicator should be checked to confirm it is in operational condition in accordance with manufacturer's information. If the indication shows that the device is not operational, seek expert advice. For safety reasons it is important that this instruction is followed.

Where the installation includes alternative or additional sources of supply, warning notices should be found at the origin or meter position or, if remote from the origin, at the consumer unit or distribution board and at all points of isolation of all sources of supply.

ELECTRICAL INSTALLATION CERTIFICATE
[BS 7671: 2018+A2:2022 as amended]

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

Client Details

| | | | |
|----------|---|--------------|---|
| Client | All Saints Church Wigston | Installation | All Saints Church Wigston |
| Address | Moat Street Wigston Leicester Leicestershire | Address | Moat Street Wigston Leicester Leicestershire |
| Postcode | LE18 2GD | Postcode | LE18 2GD |

Details of the Installation

Description of premises Domestic Commercial Industrial Date of original installation

Installation is New Addition Alteration Records Available Yes No RCD Risk assessment attached

Description of the installation

Extent of the installation covered by this certificate

Details of departures from BS 7671 (regulations 120.3, 133.1.3 and 133.5)

Details of permitted exception. (regulation 411.3.3) where applicable a suitable risk assessment(s) must be attached to this certificate

Declaration for Design, Construction, Inspection and Testing (for sole person responsibility)

I being the person responsible for design, construction, inspection and the test of the electrical installation (as indicated by my signature below), particulars of which are described in Section 2, having exercised reasonable skill and care when carrying out the design, construction, inspection and test hereby CERTIFY that the design, construction, inspection and test for which i have been responsible is to the best of my knowledge and belief in accordance with BS 7671:2018, amended to except for the departures, if any, listed below. The extent of liability of the signatory or the signatories is limited to work described in Section 2 as subject of this certificate.

For the DESIGN / CONSTRUCTION / INSPECTION & TEST of the installation:

| | | | | |
|------------------|---|-------------|---|---|
| Company | <input type="text" value="Glen Radford"/> | Position | <input type="text" value="Qualified supervisor"/> | |
| Inspector Name | <input type="text" value="Glen Radford"/> | Date | <input type="text" value="12/07/2023"/> | |
| Address | <input type="text" value="5 Meadvale Road"/> <input type="text" value="Leicestershire"/> <input type="text" value="LE2 3WN"/> | Scheme No. | <input type="text" value="Napit"/> | Branch No. <input type="text" value="25138"/> |
| | | Signature | <input type="text" value="G Radford"/> | |
| Reviewed By | <input type="text" value="Glen Radford"/> | Reviewed By | <input type="text" value="G Radford"/> | |
| Reviewed By Date | <input type="text" value="12/07/2023"/> | Signature | <input type="text" value="G Radford"/> | |

Next inspection I the designer recommend that this installation is further inspected after an interval of not more than years

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
 BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

Supply Characteristics and Earthing Arrangements

Earthing Arrangements TN-S TN-C-S TT Other If Other please specify N/A

Number & Type of live conductors AC DC No. of phases 3 No. of wires 4

Nature of Supply Parameters (Note: ⁽¹⁾ by enquiry, ⁽²⁾ by enquiry or by measurement)

Nominal voltage, U/U₀ ⁽¹⁾ 400/230 v Nominal frequency, f⁽¹⁾ 50 Hz Confirmation of polarity

Prospective fault current, I_{pf} ⁽²⁾ 2.16 kA External loop impedance, Z_e ⁽²⁾ 0.23 Ω

Supply Protective Device BS (EN) 1361 HBC Type 2 Type 2 Rated Current 100 A

No. of Additional Supplies N/A

Particulars of Installation at the Origin

Details of installation Earth Electrode (where applicable) Type (e.g. rod(s), tape etc) Distributors facility Installation Earth Electrode
 Location Electrode resistance to earth Maximum Demand (load) Amps KVA

Main Protective Conductors Material csa (✓) or Value (✓) or Value
 Earthing Conductor Copper 16 mm² Continuity Verified Ω Connection Verified Ω
 Protective Bonding Conductor Continuity Verified Ω Connection Verified Ω

Main Supply Conductor Material csa (connection / continuity) (✓) or Value (✓) or Value
 Water installation Ω To structural steel Ω
Main Switch Location Mains position West wall. Gas installation pipes Ω To lightning protection Ω
 Oil installation pipes Ω Other Heating system Ω

Fuse/device rating or setting A Voltage rating 230 V BS(EN) 60947 No. of Poles 3 Current Rating 100 A
If RCD main switch: Rated residual operating current I_{Δn} mA Rated time delay ms Measured operating trip time ms

Comments on existing installation (in case of addition or alteration see section 644.1.2) use continuation sheet if needed

(For additions or alterations) cables concealed within trunking and conduits, or cables or conduits concealed under floors, in roof spaces and generally within the fabric of the building or underground may not have been inspected.

Schedule of Inspection - Outcomes

| Indicates an inspection has been carried out and the result is satisfactory | | <input checked="" type="checkbox"/> | Indicates the inspection is not applicable to a particular item | | <input type="checkbox"/> |
|---|---|-------------------------------------|---|---|--------------------------|
| 1.0 | Condition of consumer's intake equipment (visual inspection only) | <input type="checkbox"/> | 8.0 | Circuits (Distribution and Final) | <input type="checkbox"/> |
| 2.0 | Parallel or switched alternative sources of supply | <input type="checkbox"/> | 9.0 | Isolation and switching | <input type="checkbox"/> |
| 3.0 | Protective measure: Automatic Disconnection of Supply (ADS) | <input type="checkbox"/> | 10.0 | Current-using equipment (permanently connected) | <input type="checkbox"/> |
| 4.0 | Basic Protection | <input type="checkbox"/> | 11.0 | Identification and notices | <input type="checkbox"/> |
| 5.0 | Protective measure other than ADS | <input type="checkbox"/> | 12.0 | Location(s) containing a bath or shower | <input type="checkbox"/> |
| 6.0 | Additional protection | <input type="checkbox"/> | 13.0 | Other special installations or locations | <input type="checkbox"/> |
| 7.0 | Distribution equipment | <input type="checkbox"/> | 14.0 | Prosumer's low voltage electrical installation(s) | <input type="checkbox"/> |



SCHEDULES: This certificate is only valid when (enter quantities of schedules attached) 4 schedules of circuit details and test results are attached















































Inspector's Name: Signature
 Date: 01/01/0001

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations - BS 7671: 2018 (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018

Outcomes

| | | | |
|---|---|---|---|
| Indicates an inspection has been carried out and the result is satisfactory |  | Indicates the inspection is not applicable to a particular item |  |
|---|---|---|---|

| Item No. | Description | Outcome |
|--|---|---|
| 1.0 CONDITION OF CONSUMER'S INTAKE EQUIPMENT (VISUAL INSPECTION ONLY) Where inadequacies in the intake equipment are encountered, which may result in a dangerous or potentially dangerous situation. | | |
| 1.1 | Consumer's isolator (where present) |  |
| 1.2 | Consumer's meter tails |  |
| 2.0 PARALLEL OR SWITCHED ALTERNATIVE SOURCES OF SUPPLY | | |
| 2.1 | Presence of adequate arrangements where generator to operate as a switched alternative (551.6) |  |
| 2.2 | Dedicated earthing arrangement independent of that of the public supply (551.4.3.2.1) |  |
| 2.3 | Presence of adequate arrangements where generator to operate in parallel with the public supply system (551.7) |  |
| 2.4 | Correct connection of generator in parallel (551.7.2) |  |
| 2.5 | Compatibility of characteristics of means of generation (551.7.3) |  |
| 2.6 | Means to provide automatic disconnection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values (551.7.4) |  |
| 2.7 | Means to prevent connection of generator in the event of loss of public supply system or voltage or frequency deviation beyond declared values (551.7.5) |  |
| 2.8 | Means to isolate generator from the public supply system (551.7.6) |  |
| 3.0 PROTECTIVE MEASURE: AUTOMATIC DISCONNECTION OF SUPPLY (ADS) | | |
| 3.1 | Distributor's earthing arrangement (542.1.2.1; 542.1.2.2) |  |
| 3.2 | Installation earth electrode (where applicable) (542.1.2.3) |  |
| 3.3 | Earthing conductor and connections, including accessibility (542.3; 543.3.2) |  |
| 3.4 | Main protective bonding conductors and connections, including accessibility (411.3.1.2; 543.3.2) |  |
| 3.5 | Provision of safety electrical earthing/bonding labels at all appropriate locations (514.13) |  |
| 3.6 | RCD(s) provided for fault protection (411.4.204; 411.5.3) |  |
| 3.7 | Provisions where automatic disconnection is not feasible (411.3.2.5) |  |
| 3.8 | FELV - requirements satisfied (411.7; 411.7.1) |  |
| 3.9 | RLV - requirements satisfied (411.8) |  |
| 4.0 BASIC PROTECTION | | |
| 4.1 | Insulation of live parts (416.1) |  |
| 4.2 | Barriers or enclosures (416.2; 416.2.1) |  |
| 4.3 | Obstacles (Section 417; 417.2.1; 417.2.2) |  |
| 4.4 | Placing out of reach (Section 417; 417.3) |  |
| 5.0 PROTECTIVE MEASURES OTHER THAN ADS | | |
| 5.1 | SELV (Section 414) |  |
| 5.2 | PELV (Section 414) |  |
| 5.3 | Double insulation i.e. Class II or equivalent equipment and associated circuits (Section 412) |  |
| 5.4 | Reinforced insulation i.e. Class II or equivalent equipment and associated circuits (Section 412) |  |
| 5.5 | Non-conducting location (418.1) |  |
| 5.6 | Earth-free local equipotential bonding (418.2) |  |
| 5.7 | Electrical separation (Section 413; 418.3) |  |
| 6.0 ADDITIONAL PROTECTION | | |
| 6.1 | RCDs not exceeding 30 mA as specified (415.1) |  |
| 6.2 | Supplementary bonding (Section 415; 415.2) |  |
| 7.0 DISTRIBUTION EQUIPMENT | | |
| 7.1 | Adequacy of working space/accessibility to equipment (132.12; 513.1) |  |
| 7.2 | Security of fixing (134.1.1) |  |
| 7.3 | Insulation of live parts not damaged during erection (416.1) |  |
| 7.4 | Adequacy/security of barriers (416.2) |  |
| 7.5 | Suitability of enclosures for IP and fire ratings (416.2; 421.1.6; 421.1.201; 526.5) |  |
| 7.6 | Enclosures not damaged during installation (134.1.1) |  |
| 7.7 | Presence and effectiveness of obstacles (417.2) |  |
| 7.8 | Components are suitable according to manufacturers' assembly instructions or literature (536.4.203) |  |
| 7.9 | Presence of main switch(es), linked where required (462.1.201) |  |
| 7.10 | Isolators, for every circuit or group of circuits and all items of equipment (462.2) |  |
| 7.11 | Operation of main switch(es) (functional check) (643.10) |  |
| 7.12 | Manual operation of circuit-breakers, RCDs and AFDDs to prove functionality (643.10) |  |
| 7.13 | Confirmation that integral test button/switch causes RCD(s) to trip when operated (functional check) (643.10) |  |
| 7.14 | Confirmation overvoltage protection (SPDs) provided where specified (534.4.1.1) |  |

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations - BS 7671: 2018 (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018

| | | |
|---|--|-----|
| 7.15 | Selection of protective device(s) and base(s); correct type and rating (411.3.2; 411.4; 411.5; 411.6; Sections 432, 433, 434, 537.1.1) | ✓ |
| 7.16 | Single-pole protective devices in line conductors only (132.14.1; 530.3.3; 643.6) | ✓ |
| 7.17 | Protection against mechanical damage where cables enter equipment (522.8.1; 522.8.5; 522.8.11) | ✓ |
| 7.18 | Protection against electromagnetic effects where cables enter ferromagnetic enclosures (521.5.1) | ✓ |
| 7.19 | Confirmation that ALL conductor connections, including connections to busbars, are correctly located in terminals and are tight and secure (526.1) | ✓ |
| 8.0 CIRCUITS (Distribution and Final) | | |
| 8.1 | Identification of conductors (514.3.1) | ✓ |
| 8.2 | Conductors correctly identified by colour, lettering or numbering (Section 514) | ✓ |
| 8.3 | Cables correctly supported throughout, with protection against abrasion (521.10.202; 522.8.5) | ✓ |
| 8.4 | No basic insulation of a conductor visible outside enclosure (526.8) | ✓ |
| 8.5 | Examination of cables for signs of mechanical damage during installation (522.6.1; 522.8.1; 522.8.3) | ✓ |
| 8.6 | Examination of insulation of live parts, not damaged during erection (522.6.1; 522.8.1) | ✓ |
| 8.7 | Non-sheathed cables protected by enclosure in conduit, ducting or trunking (521.10.1; 526.8) | ✓ |
| 8.8 | Suitability of containment systems (including flexible conduit) (Section 522) | ✓ |
| 8.9 | Correct temperature rating of cable insulation (522.1.1; Table 52.1) | ✓ |
| 8.10 | Adequacy of cables for current-carrying capacity with regard for the type and nature of installation (Section 523) | ✓ |
| 8.11 | Adequacy of overcurrent protective devices: type and fault current rating for fault protection (434.5) | ✓ |
| 8.12 | Adequacy of RCDs: type and current rating (531.3.3) | ✓ |
| 8.13 | Adequacy of AFDDs: current rating (532.6) | N/A |
| 8.14 | Presence, adequacy and correct termination of protective conductors (411.3.1.1; 543.1) | ✓ |
| 8.15 | Coordination between conductors and overload protective devices (433.1; 533.2.1) | ✓ |
| 8.16 | Wiring systems and cable installation methods/practices with regard to the type and nature of installation and external influences (Section 522) | ✓ |
| 8.17 | Cables concealed under floors, above ceilings, in walls/partitions, adequately protected against damage (522.6.201; 522.6.202; 522.6.203; 522.6.204) | ✓ |
| 8.18 PROVISION OF ADDITIONAL PROTECTION BY RCDs HAVING RATED RESIDUAL OPERATING CURRENT (I_{Δn}) NOT EXCEEDING 30 mA | | |
| 8.18.1 | For all socket-outlets of rating 32 A or less, unless an exception is permitted (411.3.3) | ✓ |
| 8.18.2 | Supplies for mobile equipment with a current rating not exceeding 32 A for use outdoors (411.3.3) | ✓ |
| 8.18.3 | For cables concealed in walls at a depth of less than 50 mm (522.6.202, 522.6.203) | N/A |
| 8.18.4 | For cables concealed in walls/partitions containing metal parts regardless of depth (522.6.202; 522.6.203) | N/A |
| 8.18.5 | Final circuits supplying luminaires within domestic (household) premises (411.3.4) | N/A |
| 8.18.6 | For lighting that is accessible to the public (714.411.3.4) | ✓ |
| 8.19 | Provision of fire barriers, sealing arrangements so as to minimize the spread of fire (Section 527) | ✓ |
| 8.20 | Segregation/separation of Band I (ELV) and Band II (LV) circuits (528.1) | N/A |
| 8.21 | Cables segregated/separated from non-electrical services (528.3) | N/A |
| 8.22 | Termination of cables at enclosures (Section 526) | ✓ |
| 8.22.1 | Connections under no undue strain (522.8.5, 526.6) | ✓ |
| 8.22.2 | No basic insulation of a conductor visible outside enclosure (526.8) | ✓ |
| 8.22.3 | Connections of live conductors adequately enclosed (526.5) | ✓ |
| 8.22.4 | Adequately connected at point of entry to enclosure (glands, bushes etc.) (522.8.5) | ✓ |
| 8.23 | Suitability of circuit accessories for external influences (512.2) | ✓ |
| 8.24 | Circuit accessories not damaged, securely fixed, correctly connected, suitable for external influences (134.101; 512.2; Section 526) | ✓ |
| 8.25 | Single-pole devices for switching or protection in line conductors only (132.14.1; 530.3.3; 643.6) | ✓ |
| 8.26 | Cables and conductors correctly connected, enclosed and with no undue mechanical strain (Section 526) | ✓ |
| 8.27 | Adequacy of connections, including cpcs, within accessories and at fixed and stationary equipment (Section 526) | ✓ |
| 9.0 ISOLATION AND SWITCHING | | |
| 9.1 | Isolators (462; 537.2) | ✓ |
| 9.1.1 | Presence and location of appropriate devices (Section 462; 537.2.7) | ✓ |
| 9.1.2 | Capable of being secured in the OFF position (537.2.4) | ✓ |
| 9.1.3 | Correct operation verified (functional check) (643.10) | ✓ |
| 9.1.4 | The installation, circuit or part thereof that will be isolated clearly identified by location and/or durable marking (537.2.7) | ✓ |
| 9.2 | Switching off for mechanical maintenance (464; 537.3.2) | ✓ |
| 9.2.1 | Presence of appropriate devices (464.1; 537.3.2) | ✓ |
| 9.2.2 | Acceptable location (537.3.2.4) | ✓ |
| 9.2.3 | Capable of being secured in the OFF position (464.2) | ✓ |
| 9.2.4 | Correct operation verified (functional check) (643.10) | ✓ |
| 9.3 | Emergency switching off (Section 465; 537.3.3; 537.4) | N/A |
| 9.3.1 | Presence of appropriate devices (465.1; 537.3.3; 537.4) | N/A |
| 9.3.2 | Readily accessible for operation where danger might occur (537.3.3.6) | N/A |
| 9.3.3 | Correct operation verified (functional check) (643.10) | N/A |

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations - BS 7671: 2018 (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018

| | | |
|-------|---|-----|
| 9.3.4 | Firefighter's switches (537.4) | N/A |
| 9.4 | Functional switching (463.1; 537.3.1) | N/A |
| 9.4.1 | Presence of appropriate devices (537.3.1.1; 537.3.1.2) | N/A |
| 9.4.2 | Correct operation verified (functional check) (537.3.1.1; 537.3.1.2; 643.10) | N/A |
| 9.4.3 | Functional switching, for control of parts of the installation and current-using equipment (463.1; 537.3.1) | N/A |

10.0 CURRENT-USING EQUIPMENT (PERMANENTLY CONNECTED)

| | | |
|-------|--|-----|
| 10.1 | Suitability of equipment in terms of IP and fire ratings (416.2; 421.1; 421.1.201; 526.5) | ✓ |
| 10.2 | Enclosure not damaged/deteriorated during installation so as to impair safety (134.1.1) | ✓ |
| 10.3 | Suitability for the environment and external influences (512.2) | ✓ |
| 10.4 | Security of fixing (134.1.1) | ✓ |
| 10.5 | Cable entry holes in ceilings above luminaires, sized or sealed so as to restrict the spread of fire (527.2) | ✓ |
| 10.6 | Provision of undervoltage protection, where specified (Section 445) | N/A |
| 10.7 | Provision of overload protection, where specified (Section 433; 552.1) | N/A |
| 10.8 | Provision of overload and/or undervoltage protection e.g. for rotating machines, if required (Sections 445, 552) | N/A |
| 10.9 | Correct selection and installation of luminaires fitted (559.3) | ✓ |
| 10.10 | Installed to minimize the build-up of heat and restrict the spread of fire (421.1.4, 559.4.1) | ✓ |
| 10.11 | Adequacy of working space/accessibility to equipment (132.12, 513.1) | ✓ |

11.0 IDENTIFICATION AND NOTICES

| | | |
|--------|--|-----|
| 11.1 | Presence of RCD six-monthly test notice; where required (514.12.2) | ✓ |
| 11.2 | AFDD six-monthly test notice; where required | N/A |
| 11.3 | Presence of diagrams, charts or schedules at or near each distribution board, where required (514.9.1) | ✓ |
| 11.4 | Presence of alternative supply warning notice at or near (514.15) | N/A |
| 11.4.1 | The origin | ✓ |
| 11.4.2 | The meter position, if remote from origin | ✓ |
| 11.4.3 | The distribution board to which the alternative/additional sources are connected | ✓ |
| 11.4.4 | All points of isolation of ALL sources of supply | ✓ |
| 11.5 | Presence of next inspection recommendation label (514.12.1) | ✓ |
| 11.6 | Presence of other required labelling (Section 514) | ✓ |
| 11.7 | Presence of labels to indicate the purpose of switchgear and protective devices (514.1.1; 514.8) | ✓ |
| 11.8 | Warning notice posted in situation where live parts cannot be isolated by the operation of a single device (514.11.1; 537.1.2) | ✓ |
| 11.9 | The circuit or part thereof to be disconnected clearly identified by location and/or durable marking (537.3.2.3; 537.3.2.4) | ✓ |
| 11.10 | The installation, circuit or part thereof to be disconnected clearly identified by location and/or durable marking (537.3.3.6) | ✓ |

12.0 LOCATION(S) CONTAINING A BATH OR SHOWER

| | | |
|------|---|-----|
| 12.1 | Additional protection for all low voltage (LV) circuits by RCD not exceeding 30 mA (701.411.3.3) | N/A |
| 12.2 | Where used as a protective measure, requirements for SELV or PELV met (701.414.4.5) | N/A |
| 12.3 | Shaver supply units comply with BS EN 61558-2-5 formerly BS 3535 (701.512.3) | N/A |
| 12.4 | Presence of supplementary bonding conductors, unless not required by BS 7671 (701.415.2) | N/A |
| 12.5 | Low voltage (e.g. 230 V) socket-outlets sited at least 2.5 m from zone 1 (701.512.3) | N/A |
| 12.6 | Suitability of equipment for external influences for installed location in terms of IP rating (701.512.2) | N/A |
| 12.7 | Suitability of accessories and controlgear etc. for a particular zone (701.512.3) | N/A |
| 12.8 | Suitability of current-using equipment for particular position within the location (701.55) | N/A |

13.0 OTHER SPECIAL INSTALLATIONS OR LOCATIONS

| | | |
|------|---|--|
| 13.1 | Where the installation includes special installations or locations relating to sections of Part 7, additional inspection items should be added to the checklist | |
| 13.2 | List all other special installations or locations present, if any. (Record separately the results of particular inspections applied) | |

14.0 PROSUMER'S LOW VOLTAGE ELECTRICAL INSTALLATION(S)

| | | |
|------|---|-----|
| 14.1 | Where the installation includes additional requirements and recommendations relating to Chapter 82, additional inspection items should be added to the checklist. | N/A |
|------|---|-----|

15.0 Schedule of Tests Results to be recorded on Schedule of Test Results

| | | | | | |
|------|---|-----|-------|--|-----|
| 15.1 | External earth loop impedance, Z _e | Yes | 15.9 | Insulation Resistance between Live Conductors | Yes |
| 15.2 | Installation earth electrode | N/A | 15.10 | Insulation Resistance between Live Conductors & Earth | Yes |
| 15.3 | Prospective fault current, I _p | Yes | 15.11 | Polarity (prior to energisation) | Yes |
| 15.4 | Continuity of Earth Conductors | Yes | 15.12 | Polarity (after energisation) including phase sequence | Yes |
| 15.5 | Continuity of Circuit Protective Conductors | Yes | 15.13 | Earth Fault Loop Impedance | Yes |
| 15.6 | Continuity of ring final circuit | N/A | 15.14 | RCDs/RCBOs including selectivity | Yes |
| 15.7 | Continuity of Protective Bonding Conductors | Yes | 15.15 | Functional testing of RCD devices | Yes |
| 15.8 | Volt drop verified | Yes | 15.16 | Functional testing of AFDD(s) devices | N/A |

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations - BS 7671: 2018 (IET Wiring Regulations 18th Edition) All items inspections to confirm as appropriate, compliance with the relevant clauses in BS 7671:2018

Inspector's Name:

Signature:

Date:

ELECTRICAL INSTALLATION CERTIFICATE - Circuit Details

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | |
|------------------------|---|-----------------------------|--|
| Client Name | All Saints Church Wigston | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Postcode | LE18 2GD |
| Client Postcode | LE18 2GD | | |

| | | | |
|--|---|--|--------------------------------------|
| Distribution board details - Complete in every case | | Complete only if the distribution board is not connected directly to the origin of the installation | |
| SPD Details: Type(s)* | T1 <input checked="" type="checkbox"/> T2 <input type="checkbox"/> T3 <input type="checkbox"/> N/A <input type="checkbox"/> | Overcurrent protective device for the distribution circuit: | Supply to distribution board is from |
| Location | West wall mains cupboard | No. of phases | 3 BS(EN) Type Rating A |
| Designation | DB-01 | Nominal voltage | 400 V RCD BS(EN) Type Rating IΔn mA |
| No. of ways | 6 | | |

SCHEDULE OF CIRCUIT DETAILS

| Circuit No. and Line | Circuit designation | Type of wiring | Ref. method :- | No. of points served | Circuit conductors csa (mm ²) | | Maximum disconnection time (BS 7671) (S) | Overcurrent protective devices | | | Breaking capacity (KA) | BS 7671 Max. permitted Zs Other Other § 80% (Ω) | RCD | | | | | |
|----------------------|----------------------------|----------------|----------------|----------------------|---|------|--|--------------------------------|----------|------------|------------------------|---|--------------|----------|----------|------------|--|--|
| | | | | | L / N | CPC | | BS EN Number | Type No. | Rating (A) | | | BS EN Number | Type No. | IΔn (mA) | Rating (A) | | |
| 1/L1 | Surge Protection | | | | | | | | | | | | | | | | | |
| 1/L2 | Surge Protection | | | | | | | | | | | | | | | | | |
| 1/L3 | Surge Protection | | | | | | | | | | | | | | | | | |
| 2/L1 | Organ | D1 | B | 1 | 1.5 | Cond | 0.4 | 60898 MCB | B | 10 | 6 | 3.49 | | | | | | |
| 2/L2 | Organ | D1 | B | 1 | 1.5 | Cond | 0.4 | 60898 MCB | B | 10 | 6 | 3.49 | | | | | | |
| 2/L3 | Organ | D1 | B | 1 | 1.5 | Cond | 0.4 | 60898 MCB | B | 10 | 6 | 3.49 | | | | | | |
| 3/L1 | Lights South Aisle | D1 | B | 5 | 1.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 6 | 6 | 5.82 | 61009 | A | 30 | 6 | | |
| 3/L2 | Lights West entrance | D1 | B | 1 | 1.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 6 | 6 | 5.82 | 61009 | A | 30 | 6 | | |
| 3/L3 | Lights South Nave | D1 | B | 6 | 1.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 6 | 6 | 5.82 | 61009 | A | 10 | 6 | | |
| 4/L1 | SPARE | | | | | | | | | | | | | | | | | |
| 4/L2 | SPARE | | | | | | | | | | | | | | | | | |
| 4/L3 | SPARE | | | | | | | | | | | | | | | | | |
| 5/L1 | SPARE | | | | | | | | | | | | | | | | | |
| 5/L2 | Lights North Nave | D1 | B | 6 | 1.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 6 | 6 | 5.82 | 61009 | A | 30 | 6 | | |
| 5/L3 | Lights North Aisle | D1 | B | 6 | 1.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 6 | 6 | 5.82 | 61009 | A | 30 | 6 | | |
| 6/L1 | Socket next to North Porch | D1 | B | 1 | 2.5 | Cond | 0.4 | 61009 RCD/RCBO | B | 20 | 6 | 1.75 | 61009 | A | 30 | 20 | | |
| 6/L2 | SPARE | | | | | | | | | | | | | | | | | |
| 6/L3 | SPARE | | | | | | | | | | | | | | | | | |

Wiring Types: **A** PVC/PVC, **B** PVC cables in metallic Conduit, **C** PVC cables in non-metallic Conduit, **D** PVC cables in metallic trunking, **E** PVC cables in non-metallic trunking, **F** PVC/SWA cables, **G** SWA/XPLE cables, **H** Mineral Insulated, **MW** Metal Work, **FM** Ferrous Metal, **O** Other

* SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.
 † Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)
 ‡: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.
 § Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

ELECTRICAL INSTALLATION CERTIFICATE - Test Results

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | |
|-----------------------|--|------------------------------|--|
| Client Name | All Saints Church Wigston | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Client Postcode | LE18 2GD |
| | | Installation Postcode | LE18 2GD |

| | | | |
|--|--|--|---|
| Distribution board details - Complete in every case | | Complete only if the distribution board is not connected directly to the origin of the installation | |
| Location | West wall mains cupboard | Associated RCD (if any): | BS (EN) <input type="text"/> |
| Designation | DB-01 | Z _{db} | 0.23 Ω Operating at IΔn <input type="text"/> ms |
| No. of ways | 6 <input checked="" type="checkbox"/> Supply polarity confirmed <input checked="" type="checkbox"/> Phase sequence confirmed | I _{pf} | 2.16 kA No. of poles <input type="text"/> Time delay (if applicable) <input type="text"/> |
| No. of phases | 3 SPD: <input type="checkbox"/> Operational status confirmed <input type="checkbox"/> Not applicable | | |

TEST RESULTS

| Circuit No. and Line | Circuit impedance Ω | | | | Insulation resistance (Record lower reading) | | | Polarity | Max. Measured Z _s (Ω) | RCD testing All RCDs IΔn ms | Manual test button operation | | | |
|----------------------|--------------------------|----------------|-----|-----------------|--|----------------|---------------|----------|----------------------------------|--------------------------------|------------------------------|---------|----------|---------|
| | Ring final circuits only | | | Fig 6 Check (✓) | R1R2 or R2 | Test voltage V | L/L, L/N M(Ω) | | | | L/E, N/E M(Ω) | RCD (✓) | AFDD (✓) | |
| | r1 | r _m | r2 | | | | | | | | | | | R1 + R2 |
| 1/L1 | | | | N/A | | | | | | | N/A | N/A | | |
| 1/L2 | | | | N/A | | | | | | | N/A | N/A | | |
| 1/L3 | | | | N/A | | | | | | | N/A | N/A | | |
| 2/L1 | | | | N/A | 1.61 | | 250 | >200 | >200 | ✓ | 1.30 | N/A | N/A | |
| 2/L2 | | | | N/A | 1.58 | | 250 | >200 | >200 | ✓ | 1.31 | N/A | N/A | |
| 2/L3 | | | | N/A | 1.63 | | 250 | >200 | >200 | ✓ | 1.31 | N/A | N/A | |
| 3/L1 | | | | N/A | 1.19 | | 250 | >200 | >200 | ✓ | 1.03 | 28.3 | ✓ | N/A |
| 3/L2 | | | | N/A | 1.11 | | 250 | >200 | >200 | ✓ | 0.88 | 28.6 | ✓ | N/A |
| 3/L3 | | | | N/A | 0.38 | | 250 | >200 | >200 | ✓ | 0.53 | 28.8 | ✓ | N/A |
| 4/L1 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 4/L2 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 4/L3 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 5/L1 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 5/L2 | | | | N/A | 0.44 | | 250 | >200 | >200 | ✓ | 0.53 | 28.8 | ✓ | N/A |
| 5/L3 | | | | N/A | 1.16 | | 250 | >200 | >200 | ✓ | 0.88 | 27.9 | ✓ | N/A |
| 6/L1 | | | | N/A | 0.57 | | 250 | >200 | >200 | ✓ | 0.74 | 28.4 | ✓ | N/A |
| 6/L2 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 6/L3 | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |

| | | | | | |
|--|--------------|-----------------------|-------------------------------|-------------|------------|
| Details of circuits and/or installed equipment vulnerable to damage when testing | | Date(s) dead testing | 07/07/2023 | To | 07/07/2023 |
| | | Date(s) live testing | 07/07/2023 | To | 07/07/2023 |
| Test instrument serial number(s) | | | | | |
| Loop impedance | 6111-754 | Insulation resistance | 6111-754 | Continuity | 6111-754 |
| | | RCD | 6111-754 | E/Electrode | |
| Tested by: Name (capital letters) | GLEN RADFORD | | Signature <i>Glen Radford</i> | | |
| Position | QS | Date | 07/07/2023 | | |

ELECTRICAL INSTALLATION CERTIFICATE - Circuit Details

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | |
|------------------------|---|-----------------------------|--|
| Client Name | All Saints Church Wigston | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Postcode | LE18 2GD |
| Client Postcode | LE18 2GD | | |

| | | | |
|--|--|---|--|
| Distribution board details - Complete in every case SPD Details: Type(s)* T1 <input type="checkbox"/> T2 <input type="checkbox"/> T3+ <input type="checkbox"/> N/A <input type="checkbox"/> Location West wall mains cupboard Designation C/U-01 No. of ways 13 | | Complete only if the distribution board is not connected directly to the origin of the installation Overcurrent protective device for the distribution circuit: Supply to distribution board is from _____ No. of phases 1 BS(EN) _____ Type _____ Rating _____ A Nominal voltage _____ V RCD BS(EN) _____ Type _____ Rating _____ IΔn mA | |
|--|--|---|--|

SCHEDULE OF CIRCUIT DETAILS

| Circuit No. and Line | Circuit designation | Type of wiring | Ref. method † | No. of points served | Circuit conductors csa (mm²) | | Maximum disconnection time (BS 7671) (S) | Overcurrent protective devices | | | Breaking capacity (KA) | BS 7671 Max. permitted Zs Other § | RCD | | | |
|----------------------|-----------------------|----------------|---------------|----------------------|------------------------------|------|--|--------------------------------|----------|------------|------------------------|-----------------------------------|--------------|----------|----------|------------|
| | | | | | L / N | CPC | | BS EN Number | Type No. | Rating (A) | | | BS EN Number | Type No. | IΔn (mA) | Rating (A) |
| 1/S | Contactory supply | D1 | B | 1 | 2.5 | 1.5 | 0.4 | 60898 MCB | B | 16 | 6 | 2.18 | | | | |
| 2/S | Gate light | D1 | B | 2 | 2.5 | Cond | 0.4 | 60898 MCB | B | 10 | 6 | 3.49 | | | | |
| 3/S | Street lights | F2 | C | 2 | 2.5 | SWA | 0.4 | 60898 MCB | B | 6 | 6 | 5.82 | | | | |
| 4/S | Tower lights | D1 | B | 3 | 1.5 | Cond | 0.4 | 60898 MCB | B | 6 | 6 | 5.82 | | | | |
| 5/S | Spur in Bell tower | F2 | C | 1 | 4 | 4 | 0.4 | 61009 RCD/RCBO | B | 16 | 6 | 2.18 | 61009 | AC | 30 | 16 |
| 6/S | SPARE | | | | | | | | | | | | | | | |
| 7/S | SPARE | | | | | | | | | | | | | | | |
| 8/S | Socket & sound system | A2 | B | 2 | 2.5 | 1.5 | 0.4 | 60898 MCB | B | 16 | 6 | 2.18 | 61008 | AC | 30 | 63 |
| 9/S | Sub Mains(C/U -02) | D1 | B | 1 | 6 | Cond | 0.4 | 60898 MCB | B | 32 | 6 | 1.09 | 61008 | AC | 30 | 63 |
| 10/S | Adjacent socket | A2 | C | 1 | 2.5 | 1.5 | 0.4 | 60898 MCB | B | 16 | 6 | 2.18 | 61008 | AC | 30 | 63 |
| 11/S | Socket South wall | D1 | B | 1 | 2.5 | Cond | 0.4 | 60898 MCB | B | 16 | 6 | 2.18 | 61008 | AC | 30 | 63 |
| 12/S | Socket in Tower | D1 | B | 1 | 2.5 | Cond | 0.4 | 60898 MCB | B | 16 | 6 | 2.18 | 61008 | AC | 30 | 63 |
| RCD | Circuits8-12 | | | 5 | | | | | | | | | 4293 | AC | 30 | 63 |

Wiring Types: **A** PVC/PVC, **B** PVC cables in metallic Conduit, **C** PVC cables in non-metallic Conduit, **D** PVC cables in metallic trunking, **E** PVC cables in non-metallic trunking, **F** PVC/SWA cables, **G** SWA/XPLE cables, **H** Mineral Insulated, **MW** Metal Work, **FM** Ferrous Metal, **O** Other

* SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.
 † Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)
 ‡ See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.
 § Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

ELECTRICAL INSTALLATION CERTIFICATE - Test Results

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | | | |
|-----------------------|---|------------------------|-----------------------------|--|----------|
| Client Name | All Saints Church Wigston | | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire | |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Client Postcode | LE18 2GD | Installation Postcode | LE18 2GD |

Distribution board details - Complete in every case

Location Associated RCD (if any): BS (EN)

Designation Z_{db} Ω Operating at IΔn ms

No. of ways Supply polarity confirmed Phase sequence confirmed

No. of phases SPD: Operational status confirmed Not applicable I_{pr} kA No. of poles Time delay (if applicable)

TEST RESULTS

| Circuit No and Line | Circuit impedance Ω | | | | | | Insulation resistance (Record lower reading) | | | Polarity | Max. Measured Z _s (Ω) | RCD testing | Manual test button operation | |
|---------------------|--------------------------|---|----|-----------------|------------|----|--|---------------|---------------|----------|----------------------------------|-----------------|------------------------------|----------|
| | Ring final circuits only | | | Fig 6 check (✓) | R1R2 or R2 | | Test voltage V | L/L, L/N M(Ω) | L/E, N/E M(Ω) | | | All RCDs IΔn ms | RCD (✓) | AFDD (✓) |
| | r1 | m | r2 | | R1 + R2 | R2 | | | | | | | | |
| 1/S | | | | N/A | 0.30 | | 250 | >200 | >200 | ✓ | 1.66 | 32.0 | ✓ | N/A |
| 2/S | | | | N/A | 1.05 | | 250 | >200 | >200 | ✓ | 1.31 | 32.0 | ✓ | N/A |
| 3/S | | | | N/A | 0.23 | | 250 | >200 | >200 | ✓ | 1.39 | 32.0 | ✓ | N/A |
| 4/S | | | | N/A | 1.53 | | 250 | >200 | >200 | ✓ | 1.76 | 32.0 | ✓ | N/A |
| 5/S | | | | N/A | 1.64 | | 250 | >200 | >200 | ✓ | 1.75 | 32.0 | ✓ | N/A |
| 6/S | | | | N/A | 1.18 | | 250 | >200 | >200 | ✓ | 1.44 | 32.0 | ✓ | N/A |

Details of circuits and/or installed equipment vulnerable to damage when testing

Date(s) dead testing To

Date(s) live testing To

Test instrument serial number(s)

Loop impedance Insulation resistance Continuity RCD E/Electrode

Tested by: Name (capital letters) Signature

Position Date

ELECTRICAL INSTALLATION CERTIFICATE - Circuit Details

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | |
|------------------------|---|-----------------------------|--|
| Client Name | All Saints Church Wigston | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Postcode | LE18 2GD |
| Client Postcode | LE18 2GD | | |

| | | | |
|---|--|---|--|
| Distribution board details - Complete in every case SPD Details: Type(s)* T1 <input type="checkbox"/> T2 <input type="checkbox"/> T3† <input type="checkbox"/> N/A <input type="checkbox"/> Location <input type="text" value="Sanctuary"/> Designation <input type="text" value="C/U-03"/> No. of ways <input type="text" value="7"/> | | Complete only if the distribution board is not connected directly to the origin of the installation Overcurrent protective device for the distribution circuit: Supply to distribution board is from <input type="text" value="Sub Mains(C/U -02, 2/S)"/> No. of phases <input type="text" value="1"/> BS(EN) <input type="text" value="60898 MCB Type B"/> Type <input type="text" value="B"/> Rating <input type="text" value="16"/> A Nominal voltage <input type="text" value="230"/> V RCD BS(EN) <input type="text" value="4293"/> Type <input type="text" value="AC"/> Rating <input type="text" value="30"/> IΔn mA | |
|---|--|---|--|

SCHEDULE OF CIRCUIT DETAILS

| Circuit No. and Line | Circuit designation | Type of wiring | Ref. method ‡ | No. of points served | Circuit conductors csa (mm²) | | Maximum disconnection time (BS 7671) (S) | Overcurrent protective devices | | | Breaking capacity (KA) | BS 7671 Max. permitted Zs Other § 80% (Ω) | RCD | | | |
|----------------------|---------------------|----------------|---------------|----------------------|------------------------------|-----|--|--------------------------------|----------|------------|------------------------|--|--------------|----------|----------|------------|
| | | | | | L / N | CPC | | BS EN Number | Type No. | Rating (A) | | | BS EN Number | Type No. | IΔn (mA) | Rating (A) |
| 1/S | Boiler | A3 | C | 1 | 2.5 | 1.5 | 0.4 | 60898 MCB | B | 6 | 6 | 5.82 | 4293 | AC | 30 | 63 |
| 2/S | Light | A3 | B | 1 | 1 | 1 | 0.4 | 60898 MCB | B | 6 | 6 | 5.82 | 4293 | AC | 30 | 63 |
| 3/S | Socket below | O2 | C | 1 | 1.5 | 1.5 | 0.4 | 60898 MCB | B | 10 | 6 | 3.49 | 4293 | AC | 30 | 63 |
| 4/S | SPARE | | | | | | | | | | | | | | | |
| 5/S | SPARE | | | | | | | | | | | | | | | |
| 6/S | SPARE | | | | | | | | | | | | | | | |
| 7/S | SPARE | | | | | | | | | | | | | | | |

Wiring Types: **A** PVC/PVC, **B** PVC cables in metallic Conduit, **C** PVC cables in non-metallic Conduit, **D** PVC cables in metallic trunking, **E** PVC cables in non-metallic trunking, **F** PVC/SWA cables, **G** SWA/XPLE cables, **H** Mineral Insulated, **MW** Metal Work, **FM** Ferrous Metal, **O** Other

* SPD Type. Where a combined T1 + T2 or T2 + T3 device is installed, indicate by ticking both boxes.
 † Where a T3 SPD is installed to protect sensitive equipment, enter Details of Circuits, of the Schedule of Test Results. (See Section 534 of BS 7671:2018+A2:2022.)
 ‡: See Table 4A2 of Appendix 4 of BS 7671:2018+A2:2022.
 § Where the maximum permitted earth fault loop impedance value stated in Max Zs column is taken from a source other than the tabulated values given in Chapter 41 of BS 7671:2018+A2:2022, state the source of the data in the appropriate cell for the circuit in the change to Schedule of Test Results

ELECTRICAL INSTALLATION CERTIFICATE - Test Results

FT/EIC 560000001019

for Domestic and Similar Premises up to 100 A

Requirements for Electrical Installations
BS7671 :2018+A2:2022 (IET Wiring Regulations 18th Edition)

| | | | |
|-----------------------|---|------------------------------|--|
| Client Name | All Saints Church Wigston | Installation Address | All Saints Church Wigston, Moat Street, Wigston, Leicester, Leicestershire |
| Client Address | Moat Street, Wigston Leicester, Leicestershire | Client Postcode | LE18 2GD |
| | | Installation Postcode | LE18 2GD |

| | | | |
|--|---|--|---|
| Distribution board details - Complete in every case | | Complete only if the distribution board is not connected directly to the origin of the installation | |
| Location | Sanctuary | Associated RCD (if any): | BS (EN) 4293 |
| Designation | C/U-03 | Z _{db} | 1.31 Ω Operating at IΔn 32.0 ms |
| No. of ways | 7 <input checked="" type="checkbox"/> Supply polarity confirmed <input type="checkbox"/> Phase sequence confirmed | I _{pf} | 0.17 kA No. of poles 1 Time delay (if applicable) |
| No. of phases | 1 SPD: <input type="checkbox"/> Operational status confirmed <input type="checkbox"/> Not applicable | | |

TEST RESULTS

| Circuit No and Line | Circuit impedance Ω | | | | | Insulation resistance (Record lower reading) | | | Polarity | Max. Measured Z _s (Ω) | RCD testing All RCDs IΔn ms | Manual test button operation | | |
|---------------------|--------------------------|-----|-----|-----------------|------------|--|----------------|---------------|----------|----------------------------------|-----------------------------------|------------------------------|---------|----------|
| | Ring final circuits only | | | Fig 6 check (✓) | R1R2 or R2 | | Test voltage V | L/L, L/N M(Ω) | | | | L/E, N/E M(Ω) | RCD (✓) | AFDD (✓) |
| | r1 | m | r2 | | R1 + R2 | R2 | | | | | | | | |
| 1/S | | | | N/A | 0.12 | | 250 | >299 | >299 | ✓ | 1.22 | 32.0 | ✓ | N/A |
| 2/S | | | | N/A | 0.17 | | 250 | >299 | >299 | ✓ | 1.41 | 32.0 | ✓ | N/A |
| 3/S | | | | N/A | 0.08 | | 250 | >299 | >299 | ✓ | 1.38 | 32.0 | ✓ | N/A |
| 4/S | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 5/S | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 6/S | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |
| 7/S | N/A | N/A | N/A | N/A | | | | | | N/A | | | N/A | N/A |

| | | | | | |
|--|----------|-----------------------|--------------|-------------|------------|
| Details of circuits and/or installed equipment vulnerable to damage when testing | | Date(s) dead testing | 07/07/2023 | To | 07/07/2023 |
| | | Date(s) live testing | 07/07/2023 | To | 07/07/2023 |
| Test instrument serial number(s) | | | | | |
| Loop impedance | 6111-754 | Insulation resistance | 6111-754 | Continuity | 6111-754 |
| | | RCD | 6111-754 | E/Electrode | |
| Tested by: Name (capital letters) | | | Signature | | |
| GLEN RADFORD | | | Glen Radford | | |
| Position | QS | Date | 07/07/2023 | | |